

# ST. HILAIRE MOTORSPORTS COMMERCIAL SITE PLAN ROUTE 125 TAX MAP 220, LOTS 58-59



BLANDINGS & SPOTTED TURTLES HAVE BEEN REPORTED IN THE AREA. IF SPOTTED OR BLANDING'S TURTLES ARE FOUND LAYING EGGS IN THE WORK AREA, PLEASE CONTACT MELISSA DOPERALSKI AT 271-1738 or JOSH MEGYESY AT 271-1125 FOR FURTHER INSTRUCTIONS



LOCATION MAP

NEW HAMPSHIRE FISH AND GAME AOT PERMIT CONDITIONS RELATED TO THREATENED AND

ALL OBSERVATIONS OF THREATENED OR ENDANGERED SPECIES SHALL BE REPORTED IMMEDIATELY TO THE NEW HAMPSHIRE FISH AND GAME DEPARTMENT NONGAME AND ENDANGERED WILDLIFE ENVIRONMENTAL REVIEW PROGRAM BY PHONE AT 603-271-2461 AND BY EWAIL AT NIFIGREVIEW WILDLIFE.NIH.GOV. EMAIL SUBJECT LINE: NIHB20-2876, PROJECT NAME, WILDLIFE SPECIES OBSERVATION. PHOTOGRAPHS SHALL BE PROVIDED FOR VERIFICATION AS FEASIBLE; AND THE NEW HAMPSHIRE FISH AND GAME DEPARTMENT SHALL HAVE ACCESS TO THE PROPERTY DURING THE TERM OF THE PERMIT.

ALL MANUFACTURED EROSION AND SEDIMENT CONTROL PRODUCTS, UTILIZED FOR, BUT NOT LIMITED TO, SLOPE PROTECTION, RUNOFF DIVERSION, SLOPE INTERRUPTION, PERIMETER CONTROL, AND INLET PROTECTION, CHECK DAMS, SEDIMENT TRAPS, AND SILT FENCE INSTALLED IN ACCORPOANCE WITH ENV-WO 1506 04. SHALL NOT CONTAIN WEILDED LEASILC BLASTIC OR

ACCORDANCE WITH ENV-WO 1508.04, SHALL NOT CONTAIN WELDED PLASTIC, PLASTIC, OR MULTI-FILAMENT OR MONOFILAMENT POLYPROPYLENE NETTING OR MESH.

## PLAN INDEX

TITLE SHEET	
EXISTING CONDITIONS PLAN	1
PARKING/PAVEMENT PLAN	2
GRADING & DRAINAGE PLAN	3
LIGHTING PLAN	4
HIGHWAY ACCESS PLAN	5
CONSTRUCTION DETAILS	6
FIRE CISTERN DETAILS	7
EROSION & SEDIMENT	
CONTROL DETAILS	8





WETLAND/SOIL CONSULTANT:

GOVE ENVIRONMENTAL SERVICES INC. 8 CONTINENTAL DRIVE. BLDG 2 UNIT H EXETER, NH 03833 1-603-778-0644

LAND SURVEYORS:




CIVIL ENGINEERS:




70 PORTSMOUTH AVE, THIRD FLOOR, SUITE 2 STRATHAM, N.H. 03885 PHONE: 603-583-4860. FAX. 603-583-4863


APPLICANT: JOSH ST.HILAIRE ST. HILAIRE MOTORSPORTS 9 BRITTANY LANE BARRINGTON, NH 03825


ROUTE 125 DEVELOPMENT, LLC JOSEPH FALZONE 7B EMERY LANE STRATHAM, N.H. 03885








MAR 15 2022














MAR 1 6 2022

### CISTERN SPECIFICATIONS


- 1. THE CISTERN SHALL BE DESIGNED TO BE TROUBLE FREE, AND IT SHALL BE DESIGNED TO LAST 50
- YEARS.
  2. THE MINIMUM CAPACITY SHALL BE 10,000 GALLONS. DEPENDING ON THE DEVELOPMENT LAYOUT/CONFIGURATION, ADDITIONAL GALLON REQUIREMENTS MAY BE IMPOSED AT THE DISCRETION OF THE FIRE CHIEF. ALL EXCEPTIONS, ADDITIONS, OR DELETIONS WILL BE IN WRITING.
- THE SUCTION CAPACITY SHALL BE CAPABLE OF DELIVERING 1,000 GALLONS PER MINUTE (GPM) FOR THREE-QUATERS OF THE CISTERN CAPACITY.
- 4. THE ENTIRE CISTERN AND APPURTENANCES SHALL BE RATED FOR HS-20 HIGHWAY LOADING.
  5. DRAWINGS OF THE DESIGN ARE FOR ESTIMATING GENERAL REQUIREMENT AND DESIGN PURPOSES ONLY AND ARE NOT INTENDED FOR USE AS DESIGN.
- EACH CISTERN SHALL BE DESIGNED, SITED TO THE PARTICULAR LOCATION, STAMPED BY A REGISTERED ENGINEER, AND APPROVED BY THE FIRE CHIEF.
- ALL SUCTION AND FILL PIPING SHALL BE AMERICAN SOCIETY FOR TESTING MATERIALS (ASTM)
   SCHEDULE 40 STEEL, ALL VENT PIPING SHALL BE ASTM SCHEDULE 40 STEEL WITH WELDED JOINTS. ALL PIPING LOCATED WITHIN THE TANK SHALL BE ASTM. SCHEDULE 40 STEEL WITH WELDED JOINTS. ALL PIPING LEADING FROM THE TANK TO THE HYDRANT SHALL BE ASTM SCHEDULE 40 STEEL.
- 8. THE FINAL SUCTION CONNECTION SHALL BE FIVE INCH PUMPER NOZZLE WITH A CAP. THE SUCTION PIPE SHALL BE BRACED TO ENSURE DURABILITY DURING PUMPING OPERATIONS. THE FIRE CHIEF SHALL APPROVE BRACE CONFIGURATION AND INSTALLATION. THE SUCTION PIPE CONNECTION SHALL BE TWENTY-FOUR INCHES ABOVE THE LEVEL OF THE VEHICLE PAD WHERE VEHICLE WHEELS WILL BE
- 9. THE FILLER CONNECTION SHALL BE INTALLED INTO THE EIGHT INCH VENT WITH 4" MALE STEEL STORZ FITTING, THIS FITTING SHALL BE 24" ABOVE FINISH CRADE AND FACE THE ROAD. A THIRTY-TWO INCH DIAMETER MANHOLE WITH COVER WILL BE LOCATED ON TOP OF THE CISTERN. THE CONFIGURATION OF THIS MANHOLE SHALL ALLOW THE UNIT TO BE SECURED WITH TWO PAOLOCKS AND SHALL BE
- APPROVED BY THE FIRE CHIEF. THE PADLOCKS WILL BE SUPPLIED BY THE FIRE DEPARTMENT.

  10. THE DISTANCE FROM THE BOTTOM OF THE SUCTION PIPE TO THE PUMPER CONNECTION SHALL NOT EXCEED FOURTEEN FEET VERTICAL.
- 11. ALL HORIZONTAL SUCTION PIPING SHALL SLOPE SLIGHTLY UPHILL TOWARD THE PUMPER CONNECTION 12. BEDDING FOR THE CISTERN SHALL CONSIST OF A MINIMUM OF TWELVE INCHES OF 3/4" TO 1 1/2"
- WASHED PEA STONE, COMPACTED, NO FILL SHALL BE USED UNDER THE STONE. OVER EXCAVATION SHALL BE FILLED WITH THE SAME STONE BEDDING MATERIAL.
- 13. ALL BACKFILL MATERIALS SHALL BE SCREENED GRAVEL WITH NO STONES LARGER. THAN SIX INCHES AND SHALL BE COMPACTED TO 95 PERCENT OF ITS CRIGINAL VOLUME IN ACCORDANCE WITH ASTM D 1557. 16. THE TOP OF CISTERN SHALL BE INSULATED WITH VERMIN RESISTANT FOAM INSULATION AND TWO FEET OF BACKFILL WITH A MINIMUM WEIGHT OF 120 PCF, COMPACTED, FOAM USED FOR THIS INSTALLATION SHALL BE CLOSED CELL POLYURETHANE FOAM WITH AN INSULATION FACTOR OF R=5 PER INCH. ALL BACKFILL SHALL EXTEND TEN FEET SEYOND THE EDGE OF THE VEHICLE PAD AND THEN HAVE A MAXIMUM OF 3:1 SLOPE, LOAM AND SECTED.

  14. BEFORE ANY BACKFILLING IS DONE THE ENTIRE CISTERN SHALL BE COMPLETED AND INSPECTED BY
- THE FIRE CHIEF.
- 15. AFTER BACKFILLING, BOLLARDS OR LARGE STONES SHALL BE PLACED TO PROTECT. THE TANK AND APPURTENANCES.
- 16. THE PITCH OF THE SHOULDER AND VEHICLE PAD FROM THE EDGE OF THE PAYEMENT TO THE PUMPER SUCTION CONNECTION SHALL BE ONE PERCENT TO THREE PERCENT DOWNGRADE.

  17. THE SHOULDER AND VEHICLE PAD SHALL BE OF A SUFFICIENT LENGTH TO ALLOW CONVENIENT
- ACCESS TO THE SUCTION CONNECTION WHEN THE PUMPER IS SET AT 45 DEGREES TO THE ROAD THE SHOULDER AND VEHICLE PAD SECTION SHALL CONSIST OF 3" BITUMINOUS PAYING, REFER TO
- 18. THE SUCTION FITTING SHALL BE LOCATED BETWEEN 22 AND 24 FEET FROM THE NEAREST RUNNING EDGE OF ROAD PAVEMENT. TWO CONCRETE FILLED STEEL BOLLARDS SHALL BE PLACED IN A MANNER TO PROTECT THE HYDRANT. THE BASE OF THESE BOLLARDS SHALL EXTEND BELOW THE FROST LINE. THE UPPER PORTION OF THE BOLLARDS SHALL EXTEND THIRTY SIX INCHES ABOVE THE LEVEL OF THE VEHICLE PAD WHERE VEHICLE WHEELS WILL BE LOCATED WHEN THE CISTERN IS IN USE. 19. ALL CONSTRUCTION, BACKFILL, AND GRADING MATERIALS SHALL BE IN ACCORDANCE WITH PROPER
- CONSTRUCTION PRACTICES AND SHALL BE ACCEPTABLE TO THE FIRE CHIEF. 20. THE FIRE CHIEF (OR REPRESENTATIVE) AND THE ENGINEER'S INSPECTOR WILL BE NOTIFIED BY THE
- CONTRACTOR TO OBSERVE THE FOLLOWING POINTS OF INSTALLATION: A, EXCAVATION COMPLETE,
- B. CRUSHED STONE INSTALLED AND COMPACTED
- C. BACKFILLING COMPLETE PRIOR TO PLACEMENT OF INSULATION.
- D. PLACEMENT OF INSULATION.
- E. START AND FINISH OF LEAKAGE TEST.
  F. PIPING MANWAYS AND BOLLARDS IN PLACE AND PAINTED.
- G. ALL BACKFILLING LOAM, SEED, ETC. COMPLETE WITH TURNOUT GRAYEL IN PLACE AND GRADED. H. PAYEMENT COMPLETE, AND ALL OTHER WORK 100% COMPLETE.


  21. THE FIRE CHIEF SHALL BE NOTIFIED OF THE DATE THAT SITE WORK IS TO BEGIN
- 22. ANY EXCEPTION, ADDITIONS, OR DELETIONS ARE DATED AND NOTED BELOW: 23. CONCRETE MUST HAVE A MINIMUM OF 150 PCF.
- 24. STONE AND GRAVEL BACKFILL MUST HAVE A MINIMUM OF 120 PCF.




JOSH ST. HILAIRE ST. HILAIRE MOTORSPORTS 9 BRITTANY LANE BARRINGTON, NH 03825




70 PORTSMOUTH AVE, THIRD FLOOR, SUITE 2 STRATHAM, N.H. 03885 PHONE: 603-583-4860, FAX. 603-583-4863





STREET SIGN DETAIL STOP SIGN (R1-L) 30" x 30" SPEED LINIT SIGN (R2-L) 24" x 30"



PROPOSED 30,000 GAL. FIRE CISTERN DETAIL

NOTES SECTION A—A

1. CONCRETE: 5,000 PSI AFTER 28 DAYS.
2. REINFORCED FOR H—20 LOADING.
3. JOINTS SEALED WATER TIGHT.
4. ALL BELOW GRADE EXTERIOR SURFACES OF THE TANK SHALL BE COATED WITH KOL—TAR'S BLACK SHIELD ASPHALT COATING, OR APPROVED EQUAL
5. CISTERN INSTALLATION MUST CONFORM WITH ALL LOCAL FIRE DEPARTMENT.
REQUIREMENTS.

MAR 16 2022




REVISIONS: DATE:

FIRE CISTERN DETAILS

COMMERCIAL DEVELOPMENT ROUTE 125 BARRINGTON, NH DATE: MARCH 2022 SCALE NTS

NH-1144.2 PROJ. NO: SHEET NO.



STONE FOR A STABILIZED CONSTRUCTION ENTRANCE SHALL BE 3 INCH STONE, RECLAIMED STONE, OR RECYCLED CONCRETE EQUIVALENT.

1. SINNE, FOR A STABILIZED CONSTRUCTION ENTRANCE SHALL BE 3 INCH STONE, RECLAIMED STONE, OR RECYCLED CONCRETE EQUIVALENT.

2. THE LENGTH OF THE STABILIZED ENTRANCE SHALL NOT BE LESS THAN 50 FEET, EXCEPT FOR A SINGLE RESIDENTIAL LOT WHERE A 30 FOOT MINIMUM LENGTH WOULD APPLY.

3. THE THICKNESS OF THE STONE FOR THE STABILIZED ENTRANCE SHALL NOT BE LESS THAN 6 INCHES.

4. THE WIDTH OF THE ENTRANCE SHALL NOT BE LESS THAN THE FULL WIDTH OF THE ENTRANCE SHALL SHALL BE PLACED OVER THE ENTRE RETA PRIOR TO PLACING THE STONE, FILTER CLOTH IS NOT RECUIRED FOR A SINGLE FAMILY RESIDENCE LOT.

6. ALL SURFACE WATER THAT IS FLOWING TO OR DIVERTED TOWARD THE CONSTRUCTION ENTRANCE SHALL BE PIPED BENEATH THE ENTRANCE. IF PIPING IS IMPRACTICAL, A BERM WITH 5:1 SLOPES THAT CAN BE CROSSED BY VEHICLES MAY BE SUBSTITUTED FOR THE PIPE.

7. THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS—OF—WAY, THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEAN OUT OF ANY MEASURES USED TO TRACKED ONTO PUBLIC RIGHTS—OF—WAY, THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEAN OUT OF ANY MEASURES USED TO TRAP

## STABILIZED CONSTRUCTION ENTRANCE

#### TEMPORARY EROSION CONTROL MEASURES

. THE SMALLEST PRACTICAL AREA SHALL BE DISTURBED DURING CONSTRUCTION, BUT NO MORE THAN 5 ACRES OF LAND SHALL BE EXPOSED BEFORE DISTURBED AREAS ARE STABILIZED\*.

PERIMETER CONTROLS MUST BE INSTALLED PRIOR TO EARTH MOVING OPERATIONS

- STORMWATER PONDS, INFILTRATION BASINS AND SWALES MUST BE INSTALLED BEFORE ROUGH GRADING THE SITE. RUNGEF MUST BE DIRECTED TO TEMPORARY PRACTICES UNTIL STORMWATER BMPS ARE STABILIZED.
- RUNDER MUST BE DIRECTED TO TEMPORARY PRACTICES UNTIL STORMWATER BURS ARE STABILIZED. STORMWATER PONDS, INFILTRATION BASINS AND SWALES MUST BE STABILIZED PRIOR TO DIBECTING RUNDEF TO THEM. ERDSION CONTROL PRACTICES ARE TO BE INSPECTED WEEKLY AND AFTER 03, OF PANIFAUL. CUT AND FILL SLOPES MUST BE STABILIZED WITHIN 72 HOURS OF ACHEVING FINISHED GRADE.

- ROADWAYS AND PARKING AREAS MUST BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED GRADE.

2. EROSION, SEDIMENT AND DETENTION MEASURES SHALL BE INSTALLED AS SHOWN ON THE PLANS AND AT LOCATIONS AS REQUIRED OR DIRECTED BY THE ENGINEER ALL DISTURBED AREAS SHALL BE RETURNED TO ORIGINAL GRADES AND ELEVATIONS

AREQUIRED ON DIRECTED BY THE CHAMED WITH A MINIMUM OF 4" OF LOAM AND SEEDED WITH NOT LESS THAN 1.10 POUNDS OF SEED PER 1000 SQUARE FEET OF AREA. (48 POUNDS PER ACRE) SEE SEED SPECIFICATIONS THIS SHEET, 4. SILT FENCES AND OTHER EROSION CONTROLS SHALL BE INSPECTED WEEKLY AND AFTER EVERY RAIN EVENT GREATER THAN 0.5" DURING THE LIFE OF THE PROJECT, ALL DAMAGED AREAS SHALL BE REPAIRED, SEDIMENT DEPOSITS SHALL PERIODICALLY

0.5° DURING THE LIFE OF THE PROJECT, ALL DAMAGED AREAS SHALL BE REPARED, SEDMENT DEPOSITS SHALL PERIODICALLY BE REMOVED AND DISPOSED OF.

5. AFTER ALL DISTURBED AREAS HAVE BEEN STABILIZED, THE TEMPORARY EROSION CONTROL MEASURES ARE TO BE REMOVED AND THE AREA OISTURBED BY THE REMOVIL SMOOTHED AND RE-VEGETATED.

6. AREAS MUST BE SECOED AND MULCHED WITHIN 3 DAYS OF FINAL GRADING, PERMANENTLY STABILIZED WITHIN 15 DAYS OF FINAL GRADING, OR TEMPORAFILY STABILIZED WITHIN 30 DAYS OF MITHING SUBTRAPIACE OF SOIL.

\* AN AREA SHALL BE CONSIDERED STABLE IF DNE OF THE FOLLOWING HAS OCCURRED:

IN AREAS TO BE PAYED, BASE COURSE GRAVELS MEETING THE REQUIREMENTS OF NHOOT STANDARD FOR ROAD AND BRIDGI CONSTRUCTION, 2016, ITEM 304.2 HAVE BEEN INSTALLED, A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED.

A MINIMUM OF 3 INCHES OF NON-EROSME MATERIAL SUCH AS RIPRAP HAS BEEN INSTALLED.
 EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.

### CONSTRUCTION SPECIFICATIONS

. STRUCTURES SHALL BE INSTALLED ACCORDING TO THE DIMENSIONS SHOWN ON THE PLANS AT THE APPROPRIATE SPACING.

2. CONSTRUCTION OPERATIONS SHALL BE CARRIED OUT IN SUCH A MANNER SO THAT EROSION AND AIR AND

WATER POLLUTION WILL BE MINIMIZED.

3. WHEN TIMBER STRUCTURES ARE USED, THE TIMBER SHALL EXTEND AT LEAST 18" INTO THE SOIL.

4. STRAW BALES SHALL, BE ANCHORED INTO THE SOIL USING 2" X 2" STAKES DRIVEN THROUGH THE BALES AND AT LEAST 18 INCHES IN TO THE SOIL. 5. SEEDING, FERTILIZING, AND MULCHING SHALL CONFORM TO THE RECOMMENDATIONS IN THE APPROPRIATED

VECETATIVE BMP.

STRUCTURES SHALL BE REMOVED FROM THE CHANNEL WHEN THEIR USEFUL LIFE. HAS BEEN COMPLETED.

THROUGHOUT THE DURATION OF CONSTRUCTION ACTIVITIES THE CONTRACTOR SHALL TAKE PRECAUTIONS AND INSTRUCTIONS FROM THE PLANNING DEPARTMENT IN CRIDER TO PREVENT, ABATE AND CONTROL THE EMISSION OF FUGITIVE DUST INCLUDING BUT NOT LIMITED TO WETTING, COVERING, SHIELDING, OR VACUUMING.

TRANSPORTATION, SALE, PROPAGATION, TRANSPLANTATION, OR CULTIVATION OF PLANTS BANNED BY NH LAW RSA 430:53 AND NH CODE ADMINISTRATIVE RULES AGR 3800. THE PROJECT SHALL MEET ALL REQUIREMENTS AND THE INTERN OF . RSA 430:53 AND AGR 3600 RELATIVE TO INVASIVE SPECIES

IN THE EVENT THAT CREATER THAN ONE ACRE OF CONTIGUOUS DISTURBANCE OCCURS, THE CONSTRUCTION AND FOR THE OPERATOR AND OWNERS HALL SIGNATURE OF INTURING THE PLANT SIGNATURE OF AND THE INTERNAL PAIN DEPARTMENT. CONSTRUCTION SITE OPERATOR AND OWNER SHALL SUBMIT A NOTICE OF INTENT (NOI) TO USEPA.

WASHINGTON, DC, STORMWATER NOTICE PROCESSING CENTER AT LEAST FOURTEEN DAYS PRIOR TO COMMENCEMENT OF WORK ON SITE. EPA WILL POST THE NOT AT http://cfpubl.epa.gov/npdes/stormwater/nol/nolsearch.cfm. AUTHORIZATION IS GRANTED UNDER THE

#### PERMIT ONCE THE NOLIS SHOWN IN "ACTIVE STATUS". CONSTRUCTION SEQUENCE

CONSTRUCTION SEQUENCE

1. CUT AND REMOVE TREES IN CONSTRUCTION AREAS AS REQUIRED OR DIRECTED.

2. CONSTRUCT AND/OR INSTALL TELMPORARY AND PERMANENT SEDIMENT EROSION AND DETENTION CONTROL, FACILITIES AS REQUIRED, EROSION, SEDIMENT AND DETENTION CONTROL FACILITIES SHALL BE INSTALLED AND STABILIZED PRIOR TO ANY EARTH MOVING OPERATION AND PRIOR TO DIRECTING ROUNGET TO THEM.

3. CLEAR, CUT, GRUB AND DISPOSE OF DEBRIS IN APPROVED FACILITIES, STUMPS AND DEBRIS ARE TO BE REMOVED FROM SITE AND DISPOSED OF PER STATE AND LOCAL REGULATIONS.

4. EXCAVATE AND STOCKPILE TOPSOL /LOAM, ALL AREAS SHALL BE STABILIZED IMMEDIATELY AFTER GRADING.

5. CONSTRUCT TEMPORARY CULVERTS AS REQUIRED OR DIRECTED.

6. CONSTRUCT THE ROADWAY AND ITS ASSOCIATED DRAINAGE STRUCTURES, ALL ROADWAYS, AND CUT/FILL SLOPES SHALL BE STRUCTURES.

SHALL BE STABILIZED AND/OR LOAMED AND SEEDED WITHIN 72-HOURS OF ACHIEVING FINISH GRADE AS APPLICABLE, 7. INSTALL PIPE AND CONSTRUCTION ASSOCIATED APPURTENANCES AS REQUIRED OR DIRECTED. ALL DISTURBED AREAS

7, INSTALL PIPE AND CONSTRUCTION ASSOCIATED APPURTENANCES AS REQUIRED OR DIRECTED. ALL DISTURBED AREAS SHALL STABLIZED IMMEDIATELY AFTER GRADING.

8. BEGIN PERMANENT AND TEMPORARY SEEDING AND MULCHING. ALL CUT AND FILL SLOPES AND DISTURBED AREAS SHALL BE SEEDED OR MULCHED AS REQUIRED, OR DIRECTED.

9. DAILY OR AS REQUIRED, CONSTRUCT TEMPORARY BERMS, DRAINAGE CHECK DAMS, DITCHES, SEDIMENT TRAPS, ETC. TO PREVENT BROSION ON THE SITE AND PREVENT BROSION OF ABUTING WATERS OR PROPERTY.

10. INSPECT AND MAINTAIN ALL EROSION AND SEDIMENT CONTROL MEASURES DURING CONSTRUCTION


11. COMPLETE PERMANENT SEEDING AND LANDSCAPING

12. REMOVE TEMPORARY EROSION CONTROL MEASURES AFTER SEEDING AREAS HAVE ESTABLISHED THEMSELVES AND SITE IMPROVEMENTS ARE COMPLETE. SMOOTH AND REVEGETATE ALL DISTURBED AREAS.

13. ALL SWALES AND DRAINAGE STRUCTURES WILL BE CONSTRUCTED AND STABILIZED PRIOR TO HAVING RUNOFF DIRECTED TO THEM.

TIEM. BUG ALL ROADWAYS 14. FINISH PAWING ALL ROADWAYS. 15. LOT DISTURBANCE OTHER THAN THAT SHOWN ON THE APPROVED PLANS SHALL NOT COMMENCE UNTIL THE

ROADWAY HAS THE CRUSHED STONE COURSE TO DESIGN ELEVATION/REQUIRED COMPACTION AND THE ASSOCIATED DRAINAGE IS COMPLETE AND STABLE.



### **WINTER MAINTENANCE**

1. ALL DISTURBED AREAS THAT DO NOT HAVE AT LEAST 85% VEGETATIVE COVERAGE PRIOR TO OCTOBER 15TH, SHALL BE STABILIZED BY APPLYING MULCH AT A RATE OF 3-4 TONS PER ACRE. ALL SIDE SLOPES, STEEPER THAN 4:1, THAT ARE NOT DIRECTED TO SWALES OR DETENTION BASINS, SHALL BE LINED WITH BIODEGRADBLE/PHOTODEGRADBLE "JUTE MATTING" (EXCELSIOR'S CURLEX II OR EQUAL). ALL OTHER SLOPES SHALL BE MULCHED AND TACKED AT A RATE OF 3-4 TONS PER ACRE. THE APPLICATION OF MULCH AND/OR JUTE MATTING SHALL NOT OCCUR OVER EXISTING SNOW COVER. IF THE SITE IS ACTIVE AFTER NOVEMBER 15TH, ANY SNOW THAT ACCUMULATES ON DISTURBED AREAS SHALL BE REMOVED. PRIOR TO SPRING THAW ALL AREAS WILL BE STABILIZED, AS DIRECTED ABOVE.

2. ALL SWALES THAT DO NOT HAVE FULLY ESTABLISHED VEGETATION SHALL BE EITHER LINED WITH TEMPORARY JUTE MATTING OR TEMPORARY STONE CHECK DAMS (APPROPRIATELY SPACED). STONE CHECK DAMS WILL BE MAINTAINED THROUGHOUT THE WINTER MONTHS. IF THE SWALES ARE TO BE MAITED WITH PERMANENT LINERS OR RIPRAP WITH REMINIERING FABRIC, THIS SHALL BE COMPLETED PRIOR TO WINTER SHUTDOWN OR AS SOON AS THEY ARE PROPERLY GRADED AND SHAPED.

3. PRIOR TO OCT. 15TH ALL ROADWAY AND PARKING AREAS SHALL BE BROUGHT UP TO AND THROUGH THE BANK RUN 3. PRIOR TO CCI. 151H ALL KAOWAY AND PARKING AREAS SHALL BE BENOUGH OF TO AND HIRDIGH HE BANK ROW GRAVEL APPLICATION. IF THESE AREAS' ELEVATIONS ARE PROPOSED TO REMAIN BELOW THE PROPOSED SUBBORADE ELEVATION, THE SUBGRADE MATERIAL SHALL BE ROUGHLY CROWNED AND A 3" LAYER OF CRUSHED GRAVEL SHALL BE PLACED AND COMPACTED. THIS WILL ALLOW THE SUBGRADE TO SHED RUNDOF AND WILL ROUGH GROOWAY PROSION. THIS CRUSHED GRAVEL DOES NOT HAVE TO CONFORM TO NH DOT 304.3, BUT SHALL HAVE BETWEEN 15-25% PASSING THE #200 SLEVE AND THE LARGEST STONE SIZE SHALL BE 2". IF THE SIZE IS ACTIVE AFTER NOVEMBER 15TH, ANY ACCUMULATED SNOW SHALL BE REMOVED FROM ALL ROADWAY AND PARKING AREAS.

4. AFTER OCTOBER 15TH, THE END OF NEW HAMPSHIRE'S AVERAGE GROWING SEASON, NO ADDITIONAL LOAM SHALL BE SPREAD ON SIDE SLOPES AND SWALES. THE STOCKPILES THAT WILL BE LEFT UNDISTURBED UNTIL SPRING SHALL BE SEEDED BY THIS DATE. AFTER OCTOBER 15TH, ANY NEW OR DISTURBED DELES SHALL BE MULCHED AT A RATE OF 3-4 TONS PER ACRE. ALL STOCKPILES THAT WILL REMAIN THROUGHOUT THE WINTER SHALL BE SURROUNDED WITH SILT

## SEEDING SPECIFICATIONS

1. GRADING AND SHAPING

A. SLOPES SHALL NOT BE STEEPER THAN 2:1;3:1 SLOPES OR FLATTER ARE PREFERRED. WHERE MOWING WILL BE DONE, 3:1 SLOPES OR FLATTER ARE RECOMMENDED,

2. SEEDBED PREPARATION

A. SLEPAGE AND SEEPAGE WATER SHOULD BE DRAINED OR DIVERTED FROM THE SITE TO PREVENT DROWNING OR WINTER KILLING OF THE PLANTS.
B. STONES LARGER THAN 4 INCHES AND TRASH SHOULD BE REMOVED BECAUSE THEY INTERFERE WITH SEEDING AND FUTURE MAINTENANCE OF THE AREA. WHERE FEASIBLE, THE SOIL, SHOULD BE TILLED TO A DEPTH OF ABOUT 4 INCHES TO PREPARE A SEEDBED AND MIX FERTILIZER AND LIME INTO THE SOIL. THE SEEDBED SHOULD BE LEFT IN REASONABLY FIRM AND SMOOTH CONDITION. THE LAST TILLAGE OPERATION SHOULD BE PERFORMED ACROSS THE SLOPE WHEREVER PRACTICAL. 3 ESTABLISHING & STAND

A LIME AND FERTILIZER SHOULD BE APPLIED PRIOR TO OR AT THE TIME OF SEEDING AND INCORPORATED INTO THE SOIL KINDS AND AMOUNTS OF LIME AND FERTILIZER SHOULD BE BASED ON AN EXALUATION OF SOIL TESTS. WHEN A SOIL TEST IS NOT AVAILABLE, THE FOLLOWING MINIMUM MOUNTS SHOULD BE APPLIED:

AGRICULTURAL LIMESTONE, 2 TONS PER AGRE OR 100 LBS PER 1,000 SQ. FT..

NITROGEN(N), 50 LBS PER ACRE OR 1. 1 LBS PER 1,000 SQ.FT.

PHOSPHATE(P205), 100 LBS PER ACRE OR 2. 2 LBS PER 1,000 SQ.FT.

POTASII(K20), 100 LBS PER ACRE OR 2, 2 LBS PER 1,000 SQ.FT.

(NOTE: THIS IS THE EQUIVALENT OF 500 LBS PER ACRE OF 10-20-20 FERTILIZER OR 1,000 LBS PER ACRE OF 5-10-10.)

B. SEED SHOULD BE SPREAD UNIFORMLY BY THE METHOD MOST APPROPRIATE FOR THE SITE. METHODS INCLUDE BROADCASTING, DRILLING AND HYDROSEEDING, WHERE BROADCASTING IS USED, COVER SEED WITH .25 INCH OF SOIL OR LESS, BY CULTIFECKING OR RAYING.

C. REFER TO TABLE(G-E1 THIS SHEET) FOR APPROPRIATE SEED MIXTURES AND TABLE(H-E1 THIS SHEET) FOR RATES OF SEEDING, ALL LEGUMES (CROWN VETCH, BIRDS FOOT TREFOIL, AND FLAT PEA) MUST BE INOCULATED WITH THEIR SPECIFIC INOCULANT.

D. WHEN SEEDED AREAS ARE MULCHED, PLANTINGS MAY BE MADE FROM EARLY SPRING TO EARLY OCTOBER. WHEN SEEDED AREAS ARE NOT MULCHED, PLANTINGS SHOULD BE MADE FROM EARLY SPRING TO MAY 20 OR FROM AUGUST 10 TO SEPTEMBER 1.

A. HAY, STRAW, OR OTHER MILECH, WHEN NEEDED, SHOULD BE APPLIED IMMEDIATELY AFTER SEEDING

3. MULCH WILL BE HELD IN PLACE USING APPROPRIATE TECHNIQUES FROM THE BEST MANAGEMENT PRACTICE FOR MULCHING. HAY OR STRAW MULCH SHALL BE PLACED AT A RATE OF 90 LBS PER 1000 SQ. FT.


A. PLANTED AREA SHOULD BE PROTECTED FROM DAMAGE BY FIRE, GRAZING, TRAFFIC, AND DENSE WEED GROWTH 8. FERTILIZATION NEEDS SHOULD BE DETERMINED BY ONSITE INSPECTIONS. SUPPLEMENTAL FERTILIZER IS USUALLY THE KEY TO FULLY COMPLETE THE ESTABLISHMENT OF THE STAND BECAUSE MOST PERENNIAL STAKE 2 TO 3 YEARS TO BECOME ESTABLISHMENT.

C. IN WATERWAYS, CHANNELS, OR SWALES WHERE UNIFORM FLOW CONDITIONS ARE ANTICIPATED, OCCASIONAL MOWING MAY BE NECESSARY TO CONTROL GROWTH OF WOODY VEGETATION.

MRE SCREEN SHALL BE PLACED BETWEEN STONE AND BLOCKS TO PREVENT THE AGGREGATE FROM BEING WASHED INTO THE STRUCTURE FILTERED WATER DROP INLET WITH GRATE MAINTENANCE NOTE:

1. ALL STRUCTURES SHOULD BE INSPECTED AFTER EVERY RAINFALL AND REPAIRS MADE AS NECESSARY. SEDIMENT SHOULD BE REMOVED FROM TRAPPING DEVICE AFTER THE SEDIMENT HAR REACHED A MAXIMUM OF ONE HALE THE DEPTH OF TRAP. THE SEDIMENT SHOULD BE DISPOSED IN A SUITABLE UPLAND AREA AND PROTECTED FROM EROSION BY EITHER STRUCTURE OR WEETATIVE MEANS. THE TEMPORARY THAP SHOULD BE REMOVED AND THE AREA REPAIRED AS SOME ATTEMPORATION OF DAMAGE AREA OF THE RECEITABLE AS THE CONTRIBUTION DRAINAGE AREA TO THE RICE THAS BEEN COMPLETELY.

TEMPORARY CATCH BASIN INLET PROTECTION (Block and Grave) Drop Inlet Sediment Filter)



CONSTRUCTION SPECIFICATIONS

SILT FENCE

1. WOVEN WIRE FENCE TO BE FASTENED SECURELY TO FENCE POSTS WITH WIRE TIES OR
STAPLES AND FILTER CLOTH SMALL BE FASTENED TO WOVEN WIRE EVERY 24" AT TOP MID
AND BOTTOM SECTIONS AND BE EMBEDDED INTO GROUND A MINIMUM OF 8". 2. THE FENCE
POSTS SHALL BE A MINIMUM 48" LONG, SPACED A MAXIMUM 10" APART, AND DRIVEN A MINIMUM OF 16" INTO THE GROUND.

3. WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER, THE ENDS OF THE FABRIC
SHALL BE OVERLAPPED BY SIX INCHES, FOLDED AND STAPLED TO PREVENT SEDIMENT FROM
BY-PASSING.

BY-PASSING.

4. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND SEDIMENT REMOVED WHEN "BULGES"
DEVELOP IN THE SILT FENCE AND PROPERLY DISPOSED OF.

5. PLACE THE ENDS OF THE SILT FENCE UP CONTOUR TO PROVIDE FOR SEDIMENT STORAGE.

6. SILT FENCES SHALL BE REMOVED WHEN NO LONGER NEEDED AND THE SEDIMENT COLLECTED SHALL BE DISPOSED AS DIRECTED BY THE ENGINEER. THE AREA DISTURBED BY THE REMOVAL SHALL BE SMOOTHED AND RE-VEGETATED

MAINTENANCE


1. SLIT FENGES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE IMMEDIATELY.

2. IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY.

3. SEDIMENT DEPOSITS SHOULD BE INSPECTED AFTER EXPERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACH APPROXIMATELY ONE HALF THE HEIGHT OF THE BARRIER.

BARRIER. 4. SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND VEGETATED.


#### SEEDING GUIDE



PREPARED FOR: JOSH ST. HILAIRE ST. HILAIRE MOTORSPORTS 9 BRITTANY LANE BARRINGTON, NH 03825



70 PORTSMOUTH AVE, THIRD FLOOR, SUITE 2 STRATHAM, N.H. 03885 PHONE: 603-583-4860. FAX, 603-583-4863



Erosion Control Mix Berm

	MIXTURE.	POUNDS PER ACRE	POUNDS PER 1.000 Sq. Ft.
	A. TALL FESCUE CREEPING RED FESCUE RED TOP TOTAL	20 20 2 42	0.45 0.45 0.05 0.95
	B. TALL FESCUE CREEPING RED FESCUE CROWN VETCH OR FLAT PEA	15 10 15	0.35 0.25 0.35
*	TOTAL  C. TALL FESCUE CREEPING RED FESCUE BRIOS FOOT TREFOR	40 OR 55 20 20 8	0.95 OR 1.35 0.45 0.45 0.20
-1-	D. TALL FESCUE FLAY PEA TOTAL	20 -30 -50	0.45 0.78 1.20
	E. CREEPING RED FESCUE 1/ KENTUCKY BLUEGRASS 1/ TOTAL	50 50 100	1,15 1,15 2,30
	F. TALL FESCUE 1  1/ FOR HEAVY USE ATHLETIC FIE NEW HAMPSHIRE COOPERATIVE EX CURRENT VARIETIES AND SECOND	TENSION TURF S	

REVISIONS:

**EROSION & SEDIMENTATION** 

COMMERCIAL DEVELOPMENT ROUTE 125 BARRINGTON, NH

DATE: MARCH 2022 SCALE: NTS NH-1144.2 SHEET NO.

MAR . 1 6 272