

PROPOSED MINOR SITE PLAN **FOR** MILLO'S PIZZA

TAX MAP 238, LOT 7 575 FRANKLIN PIERCE HIGHWAY BARRINGTON, NEW HAMPSHIRE MARCH 2, 2017 (REV. APRIL 19, 2017)

SHEET NO.

OWNER OF RECORD/PREPARED FOR:

GEORGE TSOUKALAS P.O. BOX 684

BARRINGTON, NH 03825



CIVIL ENGINEER:

CIVILWORKS NEW ENGLAND

181 Watson Road, P.O. Box 1166 Dover, New Hampshire 03820 (603) 742-1954

LAND SURVEYING SERVICES P.O. BOX 1622 DOVER, NH 03821 TEL: (603) 664-5786

INDEX

Cover Sheet Abutter Tax Map & Abutter List Existing Conditions Plan Demolition Plan Site Plan Grading, Drainage & Erosion Control Plan Utility Plan Erosion Control Notes Erosion Control & Lighting Details Details

GENERAL NOTES:

1. THE PURPOSE OF THIS PLAN IS TO DEPICT THE PROPOSED MINOR ALTERATION TO THE EXISTING RESTAURANT FACILITY FOOTPRINT AND SITE MODIFICATIONS EXPANSION OF THE EXISTING BUILDING, EXPANSION OF PARKING AREA AND ADDITIONAL SITE LIGHTING.

2. THIS MINOR ALTERATION AND ASSOCIATED SITE MODIFICATIONS ARE PREDICATED ON THE INSTALLATION AND IMPLEMENTATION OF A COMMUNITY WELL ON MAP 238, LOT 16.21 AND DISCONTINUANCE OF THE EXISTING ON-SITE WELL.

3. THE PROPOSED EXPANSION OF THE BUILDING IS CONTINGENT UPON THE SHARED WELL ON TAX MAP 23B LOT 16.21 BECOMING OPERATIONAL.

4. THE SUBJECT PARCEL IS SHOWN AS LOT 7 ON TOWN OF BARRINGTON TAX MAP 23B AND CONTAINS 2.26 ACRES.

5. THE SUBJECT PARCEL IS LOCATED IN THE TOWN CENTER (TC) ZONING DISTRICT.

6. THE REFERENCE FOR THE SUBJECT PARCEL IS BOOK 3460, PAGES 0411-0412 AND BOOK 4431, PAGES 0975-0981, AT THE STRAFFORD COUNTY REGISTRY OF DEEDS.

7. THE SUBJECT PARCEL DOES NOT FALL WITHIN THE 100-YR. FLOOD PLAIN PER FEMA COMMUNITY MAP 33017/C0305E, DATED 9-30-2015.

8. THE SUBJECT SITE AND USE ARE SERVED BY SEPTIC SYSTEM AND PROPOSED USE FROM WELL ON ABUTTING LOT. THE EXISTING ESPTIC SYSTEM WAS APPROVED BY NHDES UNDER CONSTRUCTION APPROVAL NUMBER CA2007089918, DATED 9-18-07.

9. PER ZBA CASE NO. 238-7-TC/SDOA-17-ZBA, A VARIANCE REQUEST FROM ARTICLE 4, SECTION 4.1.1 MINIMUM STANDARDS TABLE 2, TO ALLOW 38.8" WHERE 50' FRONT SETBACK IS REQUIRED, WAS GRANTED FOR THE SITE.

10. THE TOTAL LAND AREA DISTURBED BY THIS PROPOSAL IS 15,900 S.F.

11. THERE ARE NO PLANNING BOARD WAIVERS REQUESTED FOR THIS PROJECT.

12. CONSTRUCTION OF THIS PROPOSAL IS ANTICIPATED TO TAKE PLACE APRIL, 2017 TO NOVEMBER, 2017.

13. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT DEFICIENCIES EXIST IN THE APPROVED.


2017.

13. IF, DURING CONSTRUCTION, IT BECOMES APPARED TO THAT DEFICIENCIES EXIST IN THE APPROVED DESIGN DRAWINGS, THE OWNER SHALL BE REQUIRED TO CORRECT THE DEFICIENCIES TO MEET THE REQUIREMENTS OF THE REGULATIONS AT NO EXPENSE TO THE TOWN.


14. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT ADDITIONAL EROSION CONTROL MEASURES ARE REQUIRED TO STOP ANY EROSION ON THE CONSTRUCTION SITE DUE TO ACTUAL SITE CONDITIONS, THE OWNER SHALL BE REQUIRED TO INSTALL THE NECESSARY EROSION PROTECTION AT NO EXPENSE TO THE TOWN.


PLANNING BOAT TATERIALS AND METHODS OF CONSTRUCTION SHALL CONFORM TO TOWN REGULATIONS AND METHODS OF THE NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION'S STANDARD BARRINGTON, NIEVATIONS BASED ON NOVO 29.

10





Owner Name & Address Map-Lot-Unit George Tsoukalas P.O. Box 684 Barrington, NH 03825 238-0007 William C. Galloway 235-0081-0001 33 Eastern Avenue, Unit 1 Barrington, NH 03825 Anne H. Melvin 235-0081-0002 33 Eastern Avenue, Unit 2 Barrington, NH 03825 Paul H. Ouellette 235-0081-0003 33 Eastern Avenue, Unit 3 Barrington, NH 03825 James M. & Karen C. O'Day 235-0081-0004 33 Eastern Avenue, Unit 4 Barrington, NH 03825 Julie & Michael Anderson 235-0081-0005 2 Cassily Lane Dover, NH 03820 Matthew Thomas Hurst 235-0081-0006 35 Eastern Avenue, Unit 1 Barrington, NH 03825 Nina Locwin 235-0081-0007 35 Eastern Avenue, Unit 2 Barrington, NH 03825 Cynthia Nelson 35 Eastern Avenue, Unit 3 235-0081-0008 Barrington, NH 03825 Jennifer J. Corbin P.O. Box 3 235-0081-0009 Stratham, NH 03885 235-0083 The Journey Baptist Church P.O. 707 Barrington, NH 03825 03825 TSOUKALAS BOX 684 TON, NH 0382 Three Socios, LLC 321D Lafayette Road Hampton, NH 03842 238-0004 238-0006 CRE JV Five Branch Holdings LLC C/O Ryan P.O. Box 460049 Houston, TX 77056 GEORGE P.O. D BARRINGTO William & Terri Melville 238-0008 26 1/2 Charles Street Rochester, NH 03867 Barrington Village Place LLC 7B Emery Lane Stratham, NH 03885 238-0016-0021 MILLO'S PIZZA & GRILL 575 FRANKLIN PIERCE HIGHWAY BARRINGTON, NEW HAMPSHIRE Frederick Bussiere 238-0038 9 Colonial Way STE E Barrington, NH 03825 Irving Oil Properties NH Corp. ATTN: Corp Real Estate 238-0039 P O Box 868 Calais, ME 04619 **PLANNING BOARD** & ABUTTER Civilworks New England P.O. Box 1166, 181 Watson Road Engineer: BARRINGTON, NH Dover, NH 03821 Surveyor: P.O. Box 1622 Dover, NH 03821 MAP TAX 2





SITE NOTES CONT.: 17. SEE DETAILS FOR SIGN LEGENDS. SITE NOTES: PROPERTY LINE INFORMATION HAS BEEN OBTAINED FROM REFERENCE PLAN PERFORMED BY DAVID W. VINCENT, LLS, LAND SURVEYING SERVICES. (SEE EXISTING CONDITIONS SURVEY PLAN THIS PLAN SET) REFERENCE PLANS GENERAL NOTES: 1. THE PURPOSE OF THIS PLAN IS TO DEPICT THE PROPOSED MINOR MODIFICATIONS EXPANSION OF THE EXISTING BUILDING, EXPANSION OF PARKING AREA AND ADDITIONAL SITE "EXISTING CONDITIONS PLAN" PREPARED FOR GEORGE TSOUKALAS OF 18. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO DETERMINE CONSTRUCTION PROCEDURES AND SEQUENCE TO ENSURE THE SAFETY OF THE FACILITIES AND THEIR COMPONENTS DURING DEMOLITION AND CONSTRUCTION UNLESS OTHERWISE DIRECTED BY THE OWNERS REPRESENTATIVE. THIS INCLUDES THE ADDITION OF NECESSARY SHORING, SHEETING, TEMPORARY BRACING, GUYS OR TIE—DOWNS. SUCH MATERIALS SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AT THE COMPLETION OF THE PROJECT. TAX MAP 238 / LOT 7, LOCATED AT 575 FRNAKLIN PIERCE HIGHWAY COUNTY OF STRAFFORD, BARRINGTIN, NH.; PREPARED BY: DAVID W. VINCENT, LLS, LAND SURVEYING SERVICES, P.O. BOX 1622 DOVER, NH; SCALE: 1"=30"; DATE: JANUARY 24, 2017. AS-BUILT PLANS OF THE SITE SHALL BE SUBMITTED ON A REPRODUCIBLE MYLAR MEDIUM AND IN A DIGITAL DXF FORMAT ON DISK TO THE TOWN OF BARRINGTON OFFICE UPON COMPLETION OF PROJECT, AS-BUILT PLANS SHALL BE PREPARED AND CERTIFIED CORRECT BY A LL.S. OR P.E. THIS MINOR ALTERATION AND ASSOCIATED SITE MODIFICATIONS ARE PREDICATED ON THE INSTALLATION AND IMPLEMENTATION OF A COMMUNITY WELL ON MAP 238, LOT 16.21 AND DISCONTINUANCE OF THE EXISTING ON-SITE WELL. LAND USE DATA & PARKING CALCULATIONS STANDARD 20,000 S.F. PROPOSED 103.891 S.F. EXTERIOR LIGHTING SHALL BE CUT-OFF TYPE FIXTURES AND SHALL PROVIDE LIGHTING DIRECTED ON-SITE ONLY. CANOPY LIGHTS SHALL BE RECESSED, FLUSH WITH THE BOTTOM SURFACE (CEILING) OF THE CANOPY OR SHELDED PER SECTION 4.12.1 (7)(d) OF THE SITE REVIEW REGULATIONS. THE PROPOSED EXPANSION OF THE BUILDING IS CONTINGENT UPON THE SHARED WELL ON TAX MAP 238 LOT 16.21 BECOMING OPERATIONAL. BUILDING FOOTPRINT: 3,426 S.F. 35,166 S.F. 19. METHODS OF DEMOLITION, CONSTRUCTION AND ERECTION ARE THE CONTRACTOR'S RESPONSIBILITY UNLESS OTHERWISE SPECIFIED. IT IS THE CONTRACTOR'S RESPONSIBILITY TO PROVIDE AND MAINTAIN ENVIRONMENTAL CONTROLS AS REQUIRED BY FEDERAL, STATE AND MUNICIPAL REGULATIONS AND PERMITS. ENVIRONMENTAL CONTROLS SHALL INCLUDE BUT SHALL NOT BE LIMITED TO DUST CONTROL AND SILT BARRIERS. 2,706 S.F. 25,805 S.F. 26% 74% IMPERVIOUS SURFACES: 4. THE SUBJECT PARCEL IS SHOWN AS LOT 7 ON TOWN OF BARRINGTON TAX MAP 238 AND TOTAL LOT COVERAGE: 36% 64% GREEN SPACE AREA: 4. NO SECURITY SYSTEM SHALL BE INSTALLED. 5. THE SUBJECT PARCEL IS LOCATED IN THE TOWN CENTER (TC) ZONING DISTRICT. DEMENSIONAL STANDARDS 5. NO NEW ON-SITE UTILITIES SHALL BE INSTALLED UNDERGROUND. STANDARD TITLE REFERENCE FOR THE SUBJECT PARCEL IS BOOK 3460, PAGES 0411-041275 AND BOOK 4431, PAGES 0975-0981 AT THE STRAFFORD COUNTY REGISTRY OF DEEDS. 20. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGE DONE TO STRUCTURES OR UTILITIES OR INJURIES TO THE PUBLIC DURING THE CONSTRUCTION PHASE CAUSED BY HIMSELF, HIS EMPLOYEES, HIS SUBCONTRACTORS OR EMPLOYEES OF SAME. THE CONTRACTOR SHALL FURNISH AND INSTALL ALL TEMPORARY FACILITIES FOR THE PROTECTION OF THE WORK, WORKERS AND PUBLIC SAFETY. EXISTING LOT FRONTAGE 278.49 278.49 THE SUBJECT PARCEL IS SERVED BY OFF-SITE WELL AND ON-SITE SEPTIC SYSTEM. YARD SETBACKS THE SUBJECT PARCEL DOES NOT FALL WITHIN THE 100-YR. FLOOD PLAIN PER FEMA COMMUNITY MAP 33017C0305E, DATED 9/30/2015. ALL MATERIALS AND CONSTRUCTION SHALL CONFORM TO APPLICABLE TOWN AND STATE CODES. 15'/72.2' 510.7' 21.5'./72.2' SIDE 510.7 REAR 8. THE SUBJECT SITE AND USE ARE SERVED BY SEPTIC SYSTEM AND PROPOSED USE FROM WELL ON AN ABUTTING LOT. THE EXISTING SEPTIC SYSTEM WAS APPROVED BY NHDES UNDER CONSTRUCTION APPROVAL NUMBER CA2007089918, DATED 09-18-07. 21. ALL LAYOUT SHALL BE PERFORMED BY A NEW HAMPSHIRE LICENSED LAND SURVEYOR UNDER CONTRACT WITH THE CONTRACTOR. 2,706 S.F. 3,426 S.F. N/A 8. BACKFLOW PREVENTORS SHALL BE PROVIDED FOR BOTH FIRE AND GROSS FLOOR AREA PARKING CALCULATIONS (PER SECTION 4.9.13 OF SITE REVIEW REQS.) TABLE 6, SHT. 2 OF 2 PER ZBA CASE NO. 238-7-TC/SDOA-17-ZBA, A VARIANCE REQUEST FROM ARTICLE 4. SECTION 4.1.1 MINIMUM STANDARDS TABLE 2, TO ALLOW 38.8' WHERE 50' FRONT SETBACK IS REQUIRED, WAS GRANTED FOR THE SITE. A LETTER OF CREDIT FOR THE COST OF REVEGETATING ALL DISTURBED AREAS ON THE SITE SHALL BE SUBMITTED PRIOR TO ANY EARTH DISTURBING ACTIVITY OCCURS. 22. IT IS THE CONTRACTORS RESPONSIBILITY TO FAMILIARIZE HIMSELF WITH THE CONDITIONS OF ALL OF THE PERMIT APPROVALS. TABLE 6, SHT. 2 OF 2 RESTAURANT: 1 SPACE PER 100 S.F. 23. THE CONTRACTOR SHALL OBTAIN AND PAY FOR ALL PERMITS NOT ALREADY OBTAINED BY THE OWNER AND ARRANGE AND PAY FOR NECESSARY INSPECTIONS AND APPROVALS FROM THE AUTHORITIES HAVING JURISDICTION. THEREFORE, 3,426 S.F./100 S.F. = 34.26 OR 35 SPACES A PRE-CONSTRUCTION CONFERENCE WITH THE DEVELOPER, THE DESIGN ENGINEER, THE EARTHWORK CONTRACTOR AND THE PLANNING BOARD DESIGNEE SHALL OCCUR PRIOR TO ANY EARTH DISTURBING ACTIVITY. 10. THE TOTAL LAND AREA DISTURBED BY THIS PROPOSAL IS 15,900 S.F. PROVIDED: 66 SPACES INCLUDING TWO (2) HANDICAP SPACES (ONE WHICH 11. THERE ARE NO PLANNING BOARD WAIVERS REQUESTED. IS VAN ACCESSIBLE) 11. BUILDING ADDRESS WILL NOT CHANGE. 12. CONSTRUCTION OF THIS PROPOSAL IS ANTICIPATED TO TAKE PLACE APRIL, 2017 TO LEGEND: *PER ZBA CASE NO. 238-7-TC/SDOA-17-ZBA NOW OR FORMERLY 12. STRIPE PARKING AREAS AS SHOWN INCLUDING HANDICAP SYMBOLS AND PAINTED ISLANDS. ALL MARKINGS SHALL BE CONSTRUCTED USING WHITE TRAFFIC PAINT, MEETING THE REQUIREMENTS OF AASHTO M-248-TYPE N. N/F 13. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT DEFICIENCIES EXIST IN THE APPROVED DESIGN DRAWINGS, THE OWNER SHALL BE REQUIRED TO CORRECT THE DEFICIENCIES TO MEET THE REQUIREMENTS OF THE REGULATIONS AT NO EXPENSE TO THE EXISTING LIGHT FIXTURE EXISTING WELL ALL PAVEMENT MARKINGS AND SIGNS SHALL CONFORM TO THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES", THE "STANDARD ALPHABETS FOR HIGHWAY SIGNS AND PAVEMENT MARKINGS, AND THE AMERICAN WITH PROPOSED PAVEMENT RADIUS 3'R PROPOSED PRECAST CONCRETE CURB 14. IF, DURING CONSTRUCTION, IT BECOMES APPARENT THAT ADDITIONAL EROSION CONTROL MEASURES ARE REQUIRED TO STOP ANY EROSION ON THE CONSTRUCTION SITE DUE TO ACTUAL SITE CONDITIONS, THE OWNER SHALL BE REQUIRED TO INSTALL THE NECESSARY EROSION PROTECTION AT NO EXPENSE TO THE TOWN. PCC PROPOSED LIGHT POLE BASE DISABILITIES ACT, LATEST EDITIONS. 14. PAINTED ISLANDS SHALL BE 4 INCHES WIDE DIAGONAL LINES 3 FEET ON CENTER. HANDICAP SYMBOL PROPOSED SIGN 15. ALL MATERIALS AND METHODS OF CONSTRUCTION SHALL CONFORM TO TOWN REGULATIONS BUILDING SETBACK LINE 15. ON-SITE SNOW STORAGE SHALL OCCUR ALONG THE EDGES OF PROPOSED PAVEMENT AREAS AS SHOWN THE PLANS. AND THE LATEST EDITION OF THE NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION'S STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION. PROPOSED WATERLINE ----PE-PROPOSED UTILITIES SURVEYOR AND SHALL BE BASED UPON THE ARCHITECT'S FINAL FOUNDATION PLAN. 16. LAYOUT OF BUILDING CORNERS SHALL BE PERFORMED BY A LICENSED LAND 16, ELEVATIONS BASED ON NGVD 29. Existing Building ~~~ PROPOSED TREELINE FXISTING TREELINE PROPOSED GUARDRAIL ____ PROPERTY LINE MICHAEL Map 235 / Lot 83 The Journey Baptist Churc PC Box 707 Barrington, NH 03825 PLANNING BOOD BARRINGTONSNH 03825 TSOUKALAS BOX 684 FON, NH 0382 PRPOSED TREELE ILE NUMBER PROPOSED WATERLINE CONNECTIO PROPOSED PAINTED ISLAND AND RESTRIPE EXSITING HERS) ENERAL NOTE 2) Chairman GEORGE P.O. 1 BARRINGTO klin Approval of this plot is contingent on compile with all applicable requirements of the land up to the control of the control o Map 235 / Lot 81 Barrington East Roa consideration for approval of this plat, the oplicant agrees on behalf of himself, his heirs, accessors and assigns, to be bound by the flowing general conditions, agrees: lerce GRILL HICHWAY IMPSHIRE To carry out the improvements agreed upon and as shown and intended by this plot, includ any work made necessary by unforeseen conditions which become apparent during construction of the plan. 9' TYP. High MILLO'S PIZZA & (575 FRANKLIN PIERCE BARRINGTON, NEW HA way tron Pipe Found PROPOSED PUMP HOUSE (BY OTHERS) PROPOSED WATERLINE (BY OTHERS) Map 238 / Lat 16.21 Barrington Village Place I 7B Emery Lane Strathom, NH 03885 GRAPHIC SCALE SITE 5 (IN FEET)





DESCRIPTION

THE PURPOSE OF THIS PLAN IS TO DEPICT THE PROPOSED MINOR ALTERATION TO THE EXISTING RESTRAURANT FACILITY FOOTPRINT AND SITE MODIFICATIONS EXPANSION OF THE EXISTING BUILDING-EXPANSION OF PARKING AREA AND ADDITIONAL SITE LIGHTHAL

PROJECT NAME AND LOCATION

MILLO'S PIZZA & GRILL 575 FRNAKLIN PIERCE HIGHWAY Barrington, NH 03825 LATITUDE N 43' 12' 45" LONGITUDE W 70' 59' 39"

DISTURBED AREA

SEQUENCE OF MAJOR ACTIVITIES

- Place temporary erosion and sediment control BMP's
 All erosion control and perimeter controls shall be installed prior to commencing earth

- 2. All erasion control and permeter controls shall be installed prior to commencing earth moving operations.
 3. Selective demolition of existing structures and utilities.
 4. Clear and grow vegetated across and reprode site to subgrade.
 5. Install drainage control structures and smales.
 6. Install arrange control structures and smales.
 6. Install arrange grown utilities and foundations for structures.
 8. Swales and points (as applicable) shall be constructed early on in the construction sequence and before rough grading of the site and all ditched and swales shall be stabilized prior to directing runoff to them.
 5. Stabilize, roudenys & posking lots within 72 hours of ochlewing finished grade.
- arecung runoff to them.

 Stobilize, roodways & parking lots within 72 hours of ochleving finished grade.

 All cut and fill slopes shall be loamed and seeded (as applicable) within 72 hours of achieving finish grade.
- on control measures shall be inspected at least weekly and after every 1/4" of
- rainfall.

 2. In all cases the smallest practical area shall be disturbed during construction and in NO case shall exceed 5 acres at any one time before disturbed areas are stabilized. All disturbed areas shall be stabilized within 14 days of initial disturbance.

DEFINITIONS

- ACCUTATIONS An area stable of one of the following has occurred.

 Base course growte have been installed in areas to be paved?

 A minimum of \$3% vegetacled growth has been established or in a standard of the stable of the stab

INSTALLATION, MAINTENANCE AND INSPECTION PROCEDURES OF EROSION AND SEDIMENT CONTROLS

- AND SEDMENT UNITIFIED.

 A. GONERAL inspection and maintenance proctices that will be used to implement the plan. These are the general inspection and maintenance proctices that will be used to implement the plan. On All diches and swides shall be stabilized prior to directing runoff to them.

 The smallest practical parties of the strength of the smallest practical parties of the smallest practical prior of the size will be defined at one sime.

 All contradred measures with be inspected oil least once each week and following any storm event of all contradred measures with the inspected oil least once each week and following any storm event of
- 1/4 inch or greater.
 All measures will be maintained in good working order, if a repair is necessary, it will be initiated If a main or greenes mainteined in good working order, if a repair is necessory, it will be initiated within 2A hours of report.

 Build up sediment will be removed from sit fence or check dams when it has reached one third the height of the fence or dam.

 All diversion dikes will be inspected and any breaches promptly repaired.

 Framporry seeding and planting will be inspected for bare spots, westhouts, and unhealthy grawth.

 A representative of the owner, will be responsible for inspections, maintenance and repair activities, and filling out the inspection and minimenone report.

 All areas shall be stabilized within 72 hours of achieving finish grade

FILTERS Silt Fence

Satt Fence

a. Synthetic filter fabric shall be a pervious sheet of propylene, nylon, polyester or ethylene year and shall be certified by the manufacturer or supplier as conforming to the fellowing requirements:

Physical Property

Test Strength of VTM-51 ZSX minimum

Testles Strength of VTM-52 Zstra Strength

20% Maximum Biongotion*

50 lb/lin in (min)

Storket

10 lb/lin in (min)

Flow Rate

VTM-51 0.3 qol/st/min (min)

SU ID/Iun in (min)
Flow Rate VTM-51 0.3 gol/sf/min (min)
Requirements reduced by 50 percent after six (6) months of installat

Synthetic filter fabric shall contain ultraviolet ray inhibitors and stabilizers to provide a minimum of six (6) months of expected usable construction life at a temperature range of 0 degrees F to 120 Degrees F.

- The height of a silt fence shall not exceed thirty—six (36) inches. The filter fabric shall be purchased in a continuous roll cut to the length of the barrier to avoid the use of junts. When pints are necessary, filter cloth shall be appliced together only at support post, with a minimum six (6) inch overlap, and

- barrier to avoid the use of joints. When joints are necessary, filter cloth shall be spliced together only of support post, with a minimum wit (6) inch overlap, and securely sealed.

 Posts shall be spaced a maximum of ten (10) feet apart at the barrier location and driven securely into the ground (minimum of 12 inches). When extra strength fabric is used without the wire support fence, post spacing with not exceed 6 feet. 5 Sealer of the sealer o

- Sediment barriers shall be installed prior to any soil disturbance of the contributing drainage area above them.
- a. Inlet protection and silt fence barriers shall be inspected immediately after each rainfall and at least daily during prolonged rainfall. They shall be repaired if there are any signs of erosion or sedimentation below them. Any required repairs shall be made immediately. If there are signs of undercutting at the center or the edges, or impounding of large volumes of water behind them, sediment barriers shall be replaced with a temporary
- water bearing train, securiors control to the control to the control to the control to the end of the expected usable life and the barrier still is necessary, the fobric shall be replaced pramptly. Sediment deposits should be removed ofter each starm event. They must be removed dire end to third (1/3) the height of
- be removed when deposits reach approximately one third (1/3) the net the barrier.

 d. Any sediment deposits remaining in place after the silt fence or filter barrier is no longer required shall be dressed to conform with the existing grade, prepared and seeded.

MULCHING

Timing
In order for mulch to be effective, it must be in place prior to major storm events. There are two (2) types of standards which shall be used to assure this.

- events. Inere are two (2) types of standards which shall be used to assure this pyrole price to a standard stan
- Guidelines for Winter Mulch Application. When mulch is applied to provide protection over winter (past the growing season) it shall be at a rate of 6,000 pounds of hay or straw per acre. A tacklifer may be added to the mulch.
- Excelsior Matting Excelsior Matting shall be used in place of mulch on all

IEMPORARY GRASS COVER

1. Seedbed Preparation
Apply fertilizer at the rate of 600 pounds per acre of 10–10–10. Apply
timestone (equivalent to 50 percent colcium plus magnesium oxide) at a rate

- Utilize annual rye grass at a rate of 40 lbs/ocre.

 Where the soil has been compacted by construction operations, loosen soil to a depth of two (2) inches before applying fertilizer, lime and
- seed.
 Apply seed uniformly by hand, cyclone seeder, or hydroseeder (slurry including seed and fertilizer). Hydroseedings, which include mulch, n be left on sail surface. Seeding rates must be increased 10% when

Maintenance Temporary seedings shall be periodically inspected. At a minimum, 95% of the sail surface should be covered by vegetation. If any evidence of erosion or sedimentation is apparent, repairs shall be made and other temporary measures used in the interim (mulch, filter barriers, check dams, etc.).

- Bedding stones larger than 1 ½ *, trash, roots, and other debris interfere with seeding and future maintenance of the area should be removed. Where feasible, the soil should be tilled to a depth of 4* to prepare a seedbed and mix fertilizer into the soil.
- Fertilizer lime and fertilizer should be applied evenly over the area prior to
 or at the time of seeding and incorporated into the soil. Kinds and
 omounts of time and fertilizer should be based on an evaluation of soil tests.
 When a soil test is not available, the following minimum amounts should be

3. Seed Mixture (recommended)

Type	LBS. per Acre	LBS. per 1.000 s.f.	
Tall Fescue	20	0.45	
Creeping Red Fescue	20	0.45	
Birdsfoot Trefoil Total	8 48	0.20 1.10	

Sodding - sodding is done where it is desirable to rapidly establish cover on a disturbed area. Sodding an area may be substituted for permanent seeding procedures onywhere on site. Bed preparation, fertilizing, and placement of sod shall be performed according to the S.C.S. Handbook.

Sodding is recommended for steep sloped areas, areas immediately adjace to sensitive water courses, easily erodible soils (fine sand/silt) etc.

- 5. Provide a minimum of 4 inches (5 inches loose) of topsoil to all areas to be
- F. STORM DRAIN INLET PROTECTION
- Straw/Hay Bale Inlet Structure
 - Bales shall be either wire bound or string tied with the bindings oriented around the sides rather than over and under the bales.
 - Bales shall be placed lengthwise in a single row surrounding the inlet, with the ends of adjacent bales pressed together.
 - The filter barrier shall be entrenched and backfilled. A trench shall be excavated around the inlet the width of bale to a minimum depth of four (4) inches. After the bales are staked, the excavated soil shall be backfilled and compacted against the filter barrier.
 - Each bale shall be securely anchored and held in place by at least two (2) stokes or rebors driven through the bale.
 - Loose straw/hay shall be wedged between bales to prevent water from entering between bales.
 - All structures should be inspected after every rainstorm and repairs
 - Sediment should be removed from the devices after the sediment has reached a maximum of one—third the depth of the trap.
 - Haybales should be removed and the area repaired as soon as the contributing drainage area to the inlet has been completely stabilized.

TIMING OF CONTROLS/MEASURES

As indicated in the sequence of Major Activities the silt fences shall be installed As indicated in the sequence of Mojor Activities the silt fences shall be installed prior to commencing any learning or grading of the site. Structural controls shall be installed concurrently with the applicable activity. Areas where construction activity temporarily acesses for more than themty one (21) days will be stabilized with a temporary seed and mulch within fourteen (14) days of the last disturbance. Once construction activity ceases permanently in an area, silt fences and any earth/discs will be removed once permanent measures are established. All areas shall be stabilized within 72 hours of achieving finish

WASTE DISPOSAL

A. WASTE MATERIALS

All waste materials will be collected and stored in securely lidded receptacles. All trash and construction debris from the site will be deposited in a dumpster. No construction waste materials will be buried on site. All personnel will be instructed regarding the correct procedure for waste disposal by the superintendent.

HAZARDOUS WASTE

All hazardous waste materials will be disposed of in the manner specified by local or state regulation or by the manufacturer. Site personnel will be instructed in these practices by the superintendent.

All sanitary waste will be collected from the portable units a minimum of once per week by a licensed sanitary waste management contractor.

SPILL PREVENTION

MATERIAL MANAGEMENT PRACTICES

The following are the material management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances during construction to stormwater runoft:

Good Housekeening

The following good housekeeping practices will be followed on site during the construction project:

- An effort will be made to store only sufficient amounts of products to do the
- All materials stored on site will be stored in a neat, orderly manner in their proper (original if possible) containers and, if possible, under a roof or other enclosure. Manufacturer's recommendations for proper use and dispasal will be followed.
- The site superintendent will inspect daily to ensure proper use and disposal of
- materials.

 Substances will not be mixed with one another unless recommended by the manufacturer.
- Whenever possible all of a product will be used up before disposing of the

The following practices will be used to reduce the risks associated with hazardous

- Products will be kept in their original containers unless they are not resealable Original labels and material safety data will be retained for important product
- Surplus product that must be disposed of will be discorded according to the

PRODUCT SPECIFICATION PRACTICES

e following product specific practices will be followed on site

Petroleum Products:

All on site vehicles will be monitored for leaks and receive regular preventive maintenance to reduce leakage. Patroleum products will be stored in tightly sealed containers which are clearly lobeled. Any asynchia based substances used on site will be applied according to the manufacturer's recommendations.

Fertilizers.

Fertilizers used will be opplied only in the minimum amounts directed by the specifications. Once opplied fertilizer will be worked into the soil to limit exposure to stormwater. Strange will be in a covered shed or en

spills.

All containers will be tightly seeled and stored when not required for use. Excess point will not be discharged to the storm sewer system but will be disposed of properly according to manufacturer's instructions or state and local regulations.

Concrete Trucks:

Concrete trucks will discharge and wash out surplus concrete or drum wash water in a contained area on site.

SPILL CONTROL PRACTICES

In addition to good housekeeping and material management practices discussed in the previous section the following practices will be followed for spill prevention and

- Manufacturer's recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Moterials and equipment necessary for spill cleanup will be kept in the material storage area on site. Equipment and materials will include but not be limited to brooms, dustpans, maps, rags, gloves, goggles, kitty litter, sand, sowdust and plastic or metal trash containers specifically for this purpose.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance
- Spills of toxic or hazardous material will be reported to the appropriate state or local government agency, regardless of the size.
- The spill prevention plan will be adjusted to include measures to prevent this type of spill from recurring and how to cleanup the spill if it recurs. A description of the spill, its couse, and the cleanup measures will be included.
- The site superintendent responsible for doy-to-day site operations will be the spill prevention and cleanup coordinator.

MAINTENANCE OF STORMWATER MANAGEMENT FACILITIES

The project proponent is responsible for the maintenance of all stormwater facilities during construction and the property owner is responsible after construction is complete.

CATCH BASINS & STORMWATER TREATMENT STRUCTURES

Catch basins & Stormwater treatment structures should be inspected on a monthly basis and/or after a major rainfull event to assure that debris or sediments do not reduce the effectiveness of the system.

WINTER CONSTRUCTION NOTES

- All proposed post-development vegatated areas which do not exhibit a minimum of 85 % vegatative growth by October 15th, or which are disturbed after October 15th, shall be stabilized by seeding and installing erosion control bindness on slopes greater than 3.1, and seeding and placing 3 to 4 tons of mulch per acre, secured with anchored netting, elsewhere. The placement of erosion cantrol bindness or mulch and netting shall not occur over accumulated snow or on frozen ground and shall be completed in advance of that we spiring met.
- All slopes which do not exhibit a minimum of 85% vegetative growth by October 15th, or which are disturbed after October 15th shall be stabilized with stone or erosion
- After October 15th, incomplete road surfaces shall be protected with a minimum of 3-inches of crushed gravel per NHDOT item 403.3, or if construction is to continue through the winter season be cleared of any accumulated snow after each storm event.

The project proponent is required to manage construction to meet the requirements of AGR 3800 relative to controlling invesive species and controlling fugitive dust in accordance with ENV-A 1002. AGR 3800 Prohibited invasive Plant Species Rules

The rule, Agr 3800, states: "No person shall collect, transport, import, export, move, buy, sell, distribute, propagate or transport any living and viable parties of any plant species, which includes all of their cultivars and varieties, isted in Table 3800.1, New Hampshire prohibited invasive species list." A complete copy of the rules can be occessed on the internet at http://ogriculturanh.gov/topics/plants_insect.htm.

Env-A 1002 FUGITIVE DUST: Precautions to Prevent. Abote, and Control Fugitive Dust.

(a) Any person engaged in any activity within the state that emits fugitive dust, other than that in Env-A 1002.02(b), shall take precautions throughout the duration of the activity in order to packet, and control the emission of fugitive dust.

- (b) Precautions required by (a), above, shall include but not be limited to the following
- (1) The use of water or hydrophilic material on operations or surfaces, or both;
- (2) The application of asphalt, water or hydrophilic material, or tarps or other such covers to material
- (3) The use of hoods, fans, fabric filters, or other devices to enclose and vent areas where materials prone to producing fugitive dust are handled;
- (4) The use of containment methods for sandblasting or similar operations; and
- (5) The use of vacuums or other suction devices to collect airborne particulate matter

BLASTING

1) All activities associated with blasting need to be optimized to prevent the release of chemicals associated with blasting activities to the environment.

2) Identify drinking water wells located within 2000 feet of the proposed blasting activities. Develop a groundwater quality sampling program to monitor far nitrate and nitrite either in the drinking water supply wells or in other wells that are representative of the drinking water supply wells in the area. The pion must include per and post blast water quality monitoring and be approved by NHDES prior to initiating blasting. The groundwater sampling program must be implemented once approved by NHDES.

3) The following Best Management Procedures for blasting shall be compiled with:

(1) Loading practices. The following blasthole loading practices to minimize environmental effects shall be followed:

- le followed:

 (a) Drilling logs shall be maintained by the driller and communicated directly to the blaster. The logs shall indicate depths and lengths of volds, cortiles, and fault zones or other weak zones encountered as well as groundwater conditions.

 (b) Explasher products shall be managed on-site so that they are either used in the barehole, returned to the delivery vehicle, or placed in secure containers for off-site disposal.

 (c) Spillage around the barehole shall either be placed in the barehole or cleaned up and returned to an appropriate vehicle for handling or placement in secured containers for off-site disposal.
- off-site disposal.

 (d) coded explosives shall be detonated as soon as possible and shall not be left in the blasthotes overnight, unless weather or other safety concerns reasonably dictate that distanction should be postponed.

 (e) Loading equipment shall be cleaned in an area where wastewater can be properly contained and handed in a manner that prevents release of contaminants to the environment. (I Explosives shall be loaded to maintain good continuity in the column load to promote complete detonation, industry accepted loading practices for priming, stemming, decking and column rise need to be attended to.
- column rise need to be attended to.

 (2) Explosive Selection. The following BMPs shall be followed to reduce the potential for groundwater contamination when explosives are used:

 (a) Explosive products shall be selected that are appropriate for site conditions and safe blast execution.
- (b) Explosive products shall be selected that have the appropriate water resistance for the site conditions present to minimize the potential for hazardous effect of the product upon
- groundwater.
 (3) Prevention of Misfires. Appropriate practices shall be developed and implemented to prevent
- misfires.

 (4) Muck Pile Management. Muck piles (the blasted pieces of rock) and rock piles shall be managed in a manner to reduce the potential for contamination by implementing the following measures:

 (a) Remove the muck pile from the blast area as soon as reasonably possible.

 (b) Manage the interaction of blasted rock piles and stormwater to prevent contamination of

- (b) Manage the interaction of blasted rack piles and stormwater to prevent contamination of water supply yells or surface water.

 (3) Spill Prevention Measures and Spill Milligation of Spill prevention and spill milligation measures and Spill Milligation and spill milligation measures shall include of a minimum.

 (c) The five storage requirements shall include to the environment. The measures shall include on an impervious surface;

 2. Secure storage areas against unauthorized entry;

 3. Lobel regulated containers clearly and visibly;

 4. Inspect storage areas eveily;

 5. Cover regulated containers in outside storage areas;

 6. Wherever possible, keep regulated containers that are stored outside more than 50 feet from surface with and storage drains, 27 feet from private wells, and 400 feet from 7. Secondary containment is required for containers containing regulated substances stored outside, except for on premise use heating flust lanks, or developerand or underground public wells; and Secondary containment is required for containers containing regulated substances stored outside, except for an premise use heating fuel tanks, or oboveground or underground storage tanks otherwise regulated.

storage tanks otherwise regulated.

(b) The fivel handling requirements shall include:

1. Except when in use, keep containers containing regulated substances closed and seeled;

2. Piace drip pans under spipots, vertices, and pumps;

3. Hove split control and containment equipment readily available in all work areas;

4. Use burnels and drip pans when transferring regulated substances; and

5. Perform transfers of regulated substances over an impervious surface.

(c) The training of on-site employees and the on-site pooling of release response information of the standard of the standard of the second of the se

PLANNING BOARD BARRINGTON, NH -APPROVED-

File Number 238-7-TC-17-SEX D

5/4/20

Chairman 2

S.H

03825 TSOUKALAS BOX 684 TON, NH 0382 CEORGE P.O. . BARRINGTO


10, 7975

CRILL HICHWAY MPSHIRE NOTES PIERCE NEW HAL MILLO'S PIZ FRANKLIN I RRINGTON, N

CONTROL EROSION

8

575 BA



CONSTRUCTION SPECIFICATIONS

STONE SIZE - NHDOT STANDARD STONE SIZE #4 - SECTION 703 OF NHDOT STANDARD SPECIFICATIONS. (SEE GRADATION TABLE)

LENGTH - 50 FOOT MINIMUM.

THICKNESS - SIX (6) INCHES (MINIMUM)

MDTH - 12' MINIMUM

FILTER FABRIC - MIRAFI 600X OR APPROVED EQUAL

INSTALLATION — THE AREA OF THE ENTRANCE SHOULD BE CLEARED OF ALL VEGETATION, ROOTS, AND OTHER OBJECTIONABLE MATERIAL A ROAD STABLUZATION FILTER CLOTH CAN BE PLACED ON THE SUBGRADE PRIOR TO THE GRAVEL PLACEMENT TO PREVENT PUMPING. THE GRAVEL SHALL BE PLACED TO THE SPECIFIED DIMENSIONS.

LED


THE STATE OF

MAINTENANCE - THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-GE-MAY. THIS WILL REQUIRE PERSON OF DRESSER HIS WAY. THE PROPERTY OF THE SHALL REQUIRE PROPERTY OF THE SHALL REQUIRE SHALL WE SHALL REQUIRE SHALL WE SHALL REQUIRE SHALL REQUIRE SHALL REQUIRE SHALL SHALL REQUIRE SHALL REQUIRE SHALL SHALL REQUIRE SHALL SHALL REQUIRE SHALL REQUIRE SHALL SHALL REQUIRE SHALL REQUIRE SHALL SHALL REQUIRE SHALL REQUIRE

CRUSHED STONE	GRADATION TABLE
SIEVE SIZE	# PASSING BY WEIGHT
2 inches	100
1 1/2 inches	90-100 20-55
3/4 inch	0-15
3/8 Inch	0-5

STABILIZED CONSTRUCTION ENTRANCE

NOT TO SCALE



DETAIL OF INLET SEDIMENT CONTROL DEVICE

Notes:

1. All material to meet Filtrexx specifications
2. FilterSoxx compost/jsoil/rock/seed fill to meet application requirements. FilterSoxx Section 3. Compost material to be dispersed on site, as determined by Engineer. FilterSoxx Staking Details (12" Typical) JANAHANKAKK

SiltSoxx Plan View

1. All material to meet Filtrexx specifications or approved equal 2. SiltSoxx compost/soil/rock/seed fill to meet application 3. SiltSoxx depicted is for minimum slopes. Greater slopes may require larger socks per the Engineer. 4. Compost material to be dispersed on site, as determined by


1. SEE EROSION CONTROL NOTES FOR MATERIAL, INSTALLATION AND MAINTENANCE REQUIREMENTS.

FILTER BARRIER DETAIL NOT TO SCALE



COOPER Lighting









TSOUKALAS BOX 684 TON, NH 0382 GEORGE P.O. A BARRINGTO

DETAILS PIZZA & GRILL PIERCE HIGHWAY NEW HAMPSHIRE શ્ર MILLO'S PIZ 575 FRANKLIN F BARRINGTON, N CONTROL ERISION


9



BITUMINOUS CONCRETE SIDEWALK WITH VERTICAL GRANITE CURB NOT TO SCALE




"TIP-DOWN" CURB DETAIL NOT TO SCALE




ONE WAY


DO NOT ENTER

VAN ACCESSIBLE




PAINTED HANDICAP SYMBOL NOT TO SCALE





SIGN LEGEND & SIGN POST



- TELEPHONE CONDUIT SHALL BE 3" SCHEDULE 40 PVC, WITH STEEL SWEEPS AT RISER POLE, 90' BENDS AND AT BUILDING. LEAVE PULL ROPE IN ALL CONDUITS FOR CABLE INSTALLATION.

2. LEAVE FULL NUTE IN ALL CUMUNIS FUN CABLE INSTALLATION.

3. FOR COMPLETE SPECIFICATIONS SEE "PUBLIC SERVICE COMPANY OF NEW HAMPSHIRE CONSTRUCTION SPECIFICATIONS FOR UNDERGROUND CONDUIT SYSTEMS".

4. CONTRACTOR SHOULD VERIFY THE NUMBER & SIZE OF CONDUIT WITH THE APPROPRIATE UTILITIES.


UTILITY TRENCH NOT TO SCALE

PLANNING BOARD BARRINGTON, NH


-APPROVED-

File Number 238-7-TC-17-SREAP

Chairman







		VILWORKS CHAIL 181 Watson R Dover, New (603)			
		D		4-19-17	DATE
				SJH	APP'D
				PER PLANNING BOARD COMMENTS SJH 4-19-17	REVISION
				-	NO.
	DRAWN BY: SRD	DESIGN BY: SRD	APPROVED BY: SJH	PROJECT NO: 1102a	FILE: SITE. dwg
TEPHEN TO THE THE TEPHEN TO THE THE TEPHEN TO THE TEPHEN THE TEPHEN TO THE TEPHEN THE TEPHE					



GEORGE TSOUKALAS P.O. BOX 684 BARRINGTON, NH 03825

MILLO'S PIZZA & GRILL 575 FRANKLIN PIERCE HIGHWAY BARRINGTON, NEW HAMPSHIRE

SHEETDETAIL

10