

EROSION AND SEDIMENT CONTROL NOTES: HAMBONE LLC 1.) OWNER: 242 CENTRAL AVEUNE DOVER, NH 03820 2.) APPLICANT: HAMBONE LLC 242 CENTRAL AVEUNE DOVER, NH 03820 3.) LOT AREA: 586,793 Sq. Ft., 13.47 Ac. 330,912 Sq.Ft., 7.60 Ac., TOTAL UPLAND 4.) S.C.R.D. BOOK 4976, PAGE 1023 5.) EROSION AND SEDIMENT CONTROL INSPECTIONS TO BE CONDUCTED ONCE PER EVERY SEVEN DAYS AND AT AN INCREASED FREQUENCY INCLUDING WITHIN 24—HOURS OF A 0.25 INCH RAIN EVENT. INSPECTIONS TO BE CONDUCTED BY A "QUALIFIED PERSON" AS DEFINED BY EPA CGP 4.1.1 AND INSPECTION REPORTS SUBMITTED TO THE TOWN OF BARRINGTON, PLANNING DEPARTMENT WITHIN 24 HOURS IN ACCORDANCE WITH CGP 4.1.7 AND MAINTAINED BY THE OWNER FOR A PERIOD OF THREE YEARS AFTER THE PROJECT IS COMPLETED. 6.) PER EPA CGP Z.1.2.2 (INSTALL PERIMETER CONTROL), "YOU MUST INSTALL SEDIMENT CONTROLS ALONG
THOSE PERIMETER AREAS OF YOUR SITE THAT WLL RECEIVE STORMWATER FROM EARTH DISTURBING
ACTIVITIES." AS A RESULT OF SWPPP INSPECTIONS, THE CONTRACTOR MAY HAVE TO EXPAND PERIMETER
CONTROLS TO MEET THIS REQUIREMENT. THE E&SC PLAN IS INITIAL GUIDANCE AS TO THE ANTICIPATED
REQUIREMENTS AND IT THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT STORMWATER VIOLATION DO NOT 7.) CONTRACTOR IS REQUIRED TO HAVE A CONSTRUCTION ENTRANCE. 8.) CONTRACTOR IS RESPONSIBLE FOR SWEEPING THE DRIVEWAY TO ENSURE THAT NO SEDIMENT IS BEING TRACKED ONTO WINKLEY POND ROAD. 9.) CONTRACTOR IS RESPONSIBLE FOR CLEANING AND MAINTAINING THE INLET PROTECTION ONCE INSTALLED. 10.) FUGITIVE DUST IS TO BE CONTROLLED THROUGHOUT THE CONSTRUCTION PROCESS IN ACCORDANCE WITH 11.) CONTRACTOR IS TO MEET THE REQUIREMENTS SPECIFIED IN RSA 430:51-57 AND AGR 3800, RELATING TO INVASIVE SPECIES. 12.) CONTRACTOR IS RESPONSIBLE FOR PROTECTING THE WATER QUALITY FROM ANY RUN OFF DURING THE CONSTRUCTION PROCESS, IN ACCORDANCE WITH ENV—WQ 1507, IN ORDER TO PREVENT VIOLATIONS OF THE STORM WATER QUALITY STANDARDS. 13.) CONTRACTOR CAN USE SILT FENCE, SILT SOXX OR MULCH BERM FOR PERIMETER CONTROL. SPECIFIC PRACTICES MAY BE SPECIFIED, SEE PLAN. SILT FENCE OR SILT SOXX REQUIRED WHEN UPGRADIENT DISTURBED SOIL IS GREATER THAN 5%. MULCH BERM CAN BE USED WHEN THE UPGRADIENT DISTURBED SOIL IS 5% OR LESS. STABILIZATION NOTE: SEE NOTE #6, SHEET E-102, DETAIL E-18 SIDE SLOPES ARE TO BE STABILIZED WITHIN THREE WORKING DAY UPON COMPLETION OF FINAL GRADE. LEGEND: STONE BOUND ~FND~ ⊕ • UTILITY POLE/GUY WIRE TEST PIT TEMPORARY BENCHMARK (T.B.M.) DETAIL SHEET / DETAIL POORLY DRAINED JURISDICTIONAL WETLAND VERY POORLY DRAINED JURISDICTIONAL WETLAND WETLAND BUFFER CONTOUR MINOR, EXISTING CONTOUR MAJOR, EXISTING CONTOUR MINOR, PROPOSED CONTOUR MAJOR, PROPOSED BUILDING SETBACK LINE LAND HAMBONI WINKLEY F BARRINGTC WELL RADIUS TREELINE ROAD CENTERLINE SHOULDER PAVEMENT SEAM DRAIN CULVERT W/ FLARED END SECTION (F.E.S.)

> POORLY DRAINED JURISDICTIONAL WETLAND HATCH . . . . . . + + + + + VERY POORLY DRAINED JURISDICTIONAL WETLAND HATCH + + + + + + GRAPHIC SCALE

> > ( IN FEET )

1 inch = 20 ft.

UNDERDRAIN

GUARD RAIL

SOILS & DEWATERING:

UDORTHENTS (DEERFIELD DERIVED) DEEREFIELD VARIANT

LOAMY SAND K= 0.17 LOAMY SAND K= 0.17LOAMY SAND K= 0.17

STORMWATER BEST MANAGEMENT PRACTICE (BMP)

DRAIN MANHOLE W/STRUCTURE

CATCH BASIN W/ STRUCTURE

STORMWATER BMP PROTECTION

PERIMETER CONTROL

CONSTRUCTION FENCE

PERIMETER CONTROL

STORMWATER BMP OUTLET STRUCTURE

RESIDENTIAL/ROADWAY CONSTRUCTION

SILT FENCE / EROSION MIX BERM FILTREXX 8" — 12" SILT SOXX AS SPECIFIED

SEE SITE SPECIFIC SOILS MAP (SSSM) SEE WEBSOIL USDA-NRCS

O O O O O O O


— ss — ss — ss —


ERODIBILITY FACTOR - K, CPESC MANUAL, ENVIROCERT INTERNATIONAL INC. & ROCKINGHAM COUNTTY SOIL SURVEY, ROCKWEB SOIL ATTRIBUTES.


CONTRACTOR TO BE AWARE OF THE SOIL PROFILES AND ENSURE THAT PROPER EROSION PREVENTION AND SEDIMENT CONTROL MEASURES ARE TAKEN AT ALL TIMES. ANY DEWATERING REQUIREMENTS IN NEW HAMPSHIRE REQUIRE SPECIAL PROVISIONS IN ACCORDANCE WITH THE "CLARIFICATION OF SECTION 9.1.2 (STATE OF NEW HAMPSHIRE CONDITIONS) AND OTHER NH SPECIFIC INFORMATION FOR THE U.S. EPA 2012 NPDES CONSTRUCTION GENERAL PERMIT (CGP)" DATED MAY 3, 2012 INCLUDED IN THE


COVER MANAGEMENT DURING CONSTRUCTION FOR EXPOSED SOIL WILL INCLUDE HAY / STRAW APPLIED AT A RATE OF 2.0 TONS PER ACRE, TEMPORARY SEEDING OF ANNUAL RYE GRASS, AND PERMANENT SEEDING AT THE EARLIES OPPORTUNITY. SEE ADDITIONAL REQUIREMENT FOR STABILIZATION ON THE EROSION AND SEDIMENT CONTROL DETAIL SHEETS, E-101 AND E-102.

THE CONSTRUCTION SCHEDULE WILL BE MANAGED SO THAT ALL STORMWATER STRUCTURES WILL BE BUILT AND STABILIZED PRIOR TO RECEIVING SURFACE WATER RUNOFF. CONTRACTOR TO BE RESPONSIBLE FOR ALL DIVERSIONS DURING CONSTRUCTION AND FOR INTERIM SEDIMENT AND EROSION CONTROL MEASURES.












# **Pump Specifications**

# FL50 Series 1/2 hp Submersible Effluent Pump

21-163 Bridal Path Way GPM = 41 TDH = 38'





FL50\_P1 R8/2/2017

©Copyright 2017 Liberty Pumps Inc. All rights reserved. Specifications subject to change without notice.

Liberty Pumps

FL50 PUMP CURVE


FOR PLANNING BOARD APPROVAL PURPOSES:


THE SITE REVIEW REGULATIONS OF THE TOWN OF BARRINGTON ARE A PART OF THIS PLAN, AND APPROVAL OF THIS PLAN IS CONTINGENT UPON COMPLETION OF ALL REQUIREMENTS OF SAID SITE REVIEW REGULATIONS, EXCEPTING ONLY MODIFICATIONS MADE IN WRITING BY THE BOARD AND ATTACHED HERETO.


11-8-23 REVISED PER CMA ENGINEERS REVIEW


#1 11-8-; REVISION DATE


LAND OF
HAMBONE LLC
49 WINKLEY POND ROAD
BARRINGTON, N.H.
TAX MAP 253, LOT 14


























#### PIPE OUTLET PROTECTION CONSTRUCTION SPECIFICATIONS PIPE OUTLET PROTECTION 1. THE SUB GRADE FOR THE FILTER MATERIAL, GEOTEXTILE FABRIC, AND RIP RAP SHALL

SECTION A-A

Schlosolyrium susperium

indropagan gerari

Sorghustran rutari

inica diguna

tambanka kirin

Aster pilone Gyrestron

4" TOPSOIL (MIN.) AND SEED TO ESTABLISH

APPROVAL.

amonorlata fisioloxilata

Pertuci rebut

PIPE OUTLET TO WELL-DEFINED CHANNEL

ringinia Wild By

Uttie Nuesten

Red Feeting

Indian Grass

Switch Greek

artridge Pea

howy Tick Trefoli

Butterfly Millewood


Purple Jon Pye Who

Black Eved Sugar

Heath for Hairyi Aste

NOTE: THIS PROJECT IS TO BE MANAGED IN A MANNER THAT MEET

THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR



PODRLY DRAINED

SECTION A-A

PIPE OUTLET TO FLAT AREA

WITH NO DEFINED CHANNEL

SEEDING GUIDE

GOOD GOOD

SEEDING SPECIFICATIONS

SEEDING RATES

CREEPING RED FESCUE BIRDS FOOT TREFOIL

GOOD FAIR

SPECIFIED GRADATION. 2. THE ROCK OR GRAVEL USED FOR FILTER OF RIP RAP SHALL CONFORM TO NHDOT SECTION 583.

BE PREPARED TO THE LINES AND GRADES SHOWN ON THE PLANS.

3. GEOTEXTILE FABRICS SHALL BE PROTECTED FROM PUNCTURE OR TEARING DURING THE PLACEMENT OF THE ROCK RIP RAP DAMAGED AREAS IN THE FABRIC SHALL BE REPAIRED BY PLACING A PIECE OF FABRIC OVER THE DAMAGED AREA OR BY

COMPLETE REPLACEMENT OF THE FABRIC. ALL OVERLAPS REQUIRED FOR REPAIRS

OR JOINING TWO PIECES OF FABRIC SHALL BE A MINIMUM OF 12 INCHES.

4. STONE FOR THE RIP RAP MAY BE PLACED BY EQUIPMENT AND SHALL BE CONSTRUCTED TO THE FULL LAYER THICKNESS IN ONE OPERATION AND IN SUCH A MANNER AS TO PREVENT SEGREGATION OF THE STONE SIZES.

5. TO BE CONSTRUCTED IAW NH SWM #2 4-6 CONVEYANCE PRACTICES, 6. OUTLET PROTECTION, PAGE 172.

سنطنط

FACM-

FMOU

FACU

UPL

MACU

FACA

FACU-

UPL

| TABLE  | 7-24                 | -RECOMMENDED           | RIP | RAP         | GRADA  | NOITA | RANGES       |
|--------|----------------------|------------------------|-----|-------------|--------|-------|--------------|
|        |                      |                        |     |             |        |       |              |
| d50 SI | ZE=                  | 0.5                    | FEE | Т           | 6      | II    | NCHES        |
|        | WEIGHT S<br>THE GIVE | SMALLER<br>IN d50 SIZE |     | SIZE (      | OF STO | NE (I | NCHES)<br>TO |
|        | 100%                 |                        | ć   | )           |        |       | 12           |
|        | 85%                  |                        | ٤   | 3           |        |       | 11           |
| 50%    |                      |                        | 6   |             |        |       | 9            |
|        | 15%                  |                        | 2   | <u>&gt;</u> |        |       | 3            |

# CONSTRUCTION SEQUENCE:

- 1.) CUT AND REMOVE TREES IN CONSTRUCTION AREA ONLY AS REQUIRED, RELOCATE ANY PROJECT T.B.M.
- CONSTRUCT AND/OR INSTALL TEMPORARY AND PERMANENT SEDIMENT EROSION AND DETENTION CONTROL FACILITIES AS SPECIFIED. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO ANY SOIL LAND DISTURBANCE AND MUST BE REVIEWED AND APPROVED BY THE COMMUNITY SERVICES DEPARTMENT.
- 3.) EROSION, SEDIMENT AND DETENTION CONTROL FACILITY SHALL BE INSTALLED & STABILIZED PRIOR TO DIRECTING RUNOFF TO THEM.TEMPORARY DIVERSIONS MAY BE REQUIRED. POST CONSTRUCTION STORM WATER MANAGEMENT PRACTICES MUST BE INITIATED AND STABILIZED EARLY IN
- 4.) CLEAR, CUT AND DISPOSE OF DEBRIS IN APPROVED FACILITY
- 5.) CONSTRUCT TEMPORARY WATER DIVERSIONS (SWALES, BASINS, ETC.) AS NEEDED UNTIL SITE IS STABILIZED.
- 6.) ALL SWALES ARE TO BE INSTALLED PRIOR TO ROUGH GRADING OF THE SITE. TEMPORARY WATER DIVERSION (SWALES, ETC.) MUST BE USED AS NECESSARY UNTIL AREAS ARE STABILIZED.
- 7.) CONSTRUCT ROADWAYS FOR ACCESS TO DESIRED CONSTRUCTION AREAS. ALL ROADS SHALL BE STABILIZED IMMEDIATELY.
- SHALL STABILIZED IMMEDIATELY AFTER GRADING. 9.) BEGIN PERMANENT AND TEMPORARY SEEDING AND MULCHING. ALL CUT AND FILL SLOPES AND DISTURBED AREAS SHALL BE SEEDED OR MULCHED AS REQUIRED, OR DIRECTED. ANY AREA DISTURBED BY CONSTRUCTION WILL BE RE-STABILIZED WITHIN 45 DAYS (ENV-WQ 1504.16) AND ABUTTING PROPERTIES WILL NOT BE ADVERSELY AFFECTED BY THIS DEVELOPMENT. ALL SWALES AND DRAINAGE STRUCTURES WILL BE CONSTRUCTED AND STABILIZED PRIOR TO HAVING RUN—OFF DIRECTED TO THEM. IAW EPA 2022 CGP 2.2.14, SITE STABILIZATION WILL BE INITIATED IMMEDIATELY IN ANY AREAS OF EXPOSED SOIL WHERE CONSTRUCTION ACTIVITIES HAVE PERMANENTLY CEASED OR WILL BE

8.) INSTALL PIPE AND CONSTRUCTION ASSOCIATED APPURTENANCES AS REQUIRED OR DIRECTED. INSTALL RAIN GARDENS. ALL DISTURBED AREAS

- TEMPORARILY INACTIVE FOR 14 OR MORE CALENDAR DAYS. THE INSTALLATION OF STABILIZATION WILL BE COMPLETED AS SOON AS PRACTICABLE BUT NO LATER THAN 14 CALENDAR DAYS. ALL ROADWAYS AND PARKING AREAS SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED GRADES. ALL CUT AND FILL SLOPES SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED GRADES. 10.) CONSTRUCT TEMPORARY BERMS, DRAINS DITCHES, SILT FENCES, SEDIMENT TRAPS, ETC. MULCH AND SEED AS REQUIRED
- 11.) INSPECT AND MAINTAIN ALL EROSION AND SEDIMENT CONTROL MEASURES DURING CONSTRUCTION. ALL SWPPP INSPECTIONS MUST BE CONDUCTED BY A QUALIFIED PROFESSIONAL SUCH AS A PROFESSIONAL ENGINEER (PE), A CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC), A CERTIFIED EROSION SEDIMENT AND STORM WATER INSPECTOR (CESSWI), OR A CERTIFIED PROFESSIONAL IN STORM WATER QUALITY (CPSWQ). INSPECTION REPORTS SHALL BE SUBMITTED TO THE COMMUNITY SERVICES DEPARTMENT. INSPECTIONS SHALL BE CONDUCTED WEEKLY AND WITHIN 24 HOURS OF A 0.25 INCH RAIN EVENT.
- 12.) COMPLETE PERMANENT SEEDING AND LANDSCAPING
- 13.) REMOVE TEMPORARY EROSION CONTROL MEASURES AFTER SEEDING AREAS HAVE ESTABLISHED THEMSELVES AND SITE IMPROVEMENTS ARE COMPLETE.
- 14.) SMOOTH AND REVEGETATE ALL DISTURBED AREAS. STABILIZATION SHOULD OCCUR WIHTIN 14 DAYS OF REMOVING TEMPORARY MEASURES.
- 15.) FINISH PAVING ALL ROADWAYS.

B. SEED SHOULD BE SPREAD UNIFORMLY BY THE METHOD MOST APPROPRIATE FOR THE SITE. METHODS INCLUDE BROADCASTING, DRILLING AND HYDROSEEDING. WHERE BROADCASTING IS USED, COVER SEED WITH .25 INCH OF SOIL OR LESS, BY CULTIPACKING OR RAKING. C. REFER TO TABLE(G-E1 THIS SHEET) FOR APPROPRIATE SEED MIXTURES AND TABLE(H-E1 THIS SHEET) FOR RATES OF SEEDING. ALL LEGUMES (CROWNVETCH, BIRDSFOOT TREFOIL, AND

FLATPEA) MUST BE INOCULATED WITH THEIR SPECIFIC INOCULANT. D. WHEN SEEDED AREAS ARE MULCHED, PLANTINGS MAY BE MADE FROM EARLY SPRING TO EARLY OCTOBER. WHEN SEEDED AREAS ARE NOT MULCHED, PLANTINGS SHOULD BE MADE FROM EARLY SPRING TO MAY 20 OR FROM AUGUST 10 TO SEPTEMBER 1.

# B. STONES LARGER THAN 4 INCHES AND TRASH SHOULD BE REMOVED BECAUSE THEY 4. MULCH

INSTALL ROLLED EROSION CONTROL BLANKET

WITH ANCHOR HOOKS AS PER MANUFACTURES

REQUIREMENTS. SUBMIT SHOP DRAWINGS FOR

SLOPE STABILIZATION DETAIL

NOT TO SCALE

ANCHOR HOOK PER

MANUFACTURER'S REQUIREMENTS

3800 RELATIVE TO INVASIVE SPECIES.

- INTERFERE WITH SEEDING AND FUTURE MAINTENANCE OF THE AREA. WHERE FEASIBLE, A. HAY, STRAW, OR OTHER MULCH, WHEN NEEDED, SHOULD BE APPLIED IMMEDIATELY AFTER
- BED AND MIX FERTILIZER AND LIME INTO THE SOIL. THE SEEDBED SHOULD BE LEFT IN B. MULCH WILL BE HELD IN PLACE USING APPROPRIATE TECHNIQUES FROM THE BEST MANAGEMENT PRACTICE FOR MULCHING. HAY OR STRAW MULCH SHALL BE PLACED AT A RATE OF 90LBS PER 5. MAINTENANCE TO ESTABLISH A STAND
- A. LIME AND FERTILIZER SHOULD BE APPLIED PRIOR TO OR AT THE TIME OF SEEDING A. PLANTED AREA SHOULD BE PROTECTED FROM DAMAGE BY FIRE, GRAZING, TRAFFIC, AND DENSE WEED GROWTH.
- B. FERTILIZATION NEEDS SHOULD BE DETERMINED BY ONSITE INSPECTIONS. SUPPLEMENTAL FERTILIZER IS USUALLY THE KEY TO FULLY COMPLETE THE ESTABLISHMENT OF THE STAND BECAUSE MOST PERENNIAL STAKE 2 TO 3 YEARS TO BECOME ESTABLISHED. C. IN WATERWAYS, CHANNELS, OR SWALES WHERE UNIFORM FLOW CONDITIONS ARE ANTICIPATED, OCCASIONAL MOWING MAY BE NECESSARY TO CONTROL GROWTH OF WOODY VEGETATION. OR 2.2LBS. PER 1,000 SQ.FT. (NOTE: THIS IS THE EQUIVALENT OF 500LBS. PER ACRE 6. TO BE CONSTRUCTED IAW NH SWM #3 4-1 EROSION CONTROL PRACTICES, PERMANENT VEGETATION, PAGE 60.
  - 7. SEE RAIN GARDEN AND INFILTRATION DETAIL SHEETS FOR SPECIFIC PLANTING INSTRUCTIONS AND SEEDING.

# E18 DEFINITION OF STABLE:

PER ENV-WQ 1500 ALTERATION OF TERRAIN

- BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAVED. A MINIMUM OF 85 PERCENT VEGETATED GROWTH HAS BEEN ESTABLISHED. A MINIMUM OF 3 INCHES OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP-RAP HAS BEEN INSTALLED.
- 4. OR, EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.

### ADDITION STABILIZATION NOTES:

HAY MULCH OR OTHER APPROVED METHODS SHALL BE USED TO CONTROL EROSION OF NEWLY GRADED AREAS. ALL CUT AND FILL SLOPES SHALL BE SEEDED AND MULCHED WITHIN 72 HOURS AFTER THEIR CONSTRUCTION. DISTURBED SOIL AREAS SHALL BE EITHER TEMPORARILY OR PERMANENTLY

STABILIZED. IN AREAS WHERE FINAL GRADING HAS NOT OCCURRED, TEMPORARY STABILIZATION MEASURES SHOULD BE IN PLACE WITHIN SEVEN (7) CALENDAR DAYS FOR EXPOSED SOIL AREAS THAT ARE WITHIN ONE HUNDRED (100) FEET OF DAYS FOR ALL OTHER AREAS. PERMANENT STABILIZATION SHOULD BE IN PLACE WITHIN THREE (3) CALENDAR DAYS FOLLOWING COMPLETION OF FINAL GRADING

A SURFACE WATER BODY OR A WETLAND AND NO MORE THAN 14 CALENDAR OF EXPOSED SOIL AREAS.

## WINTER STABILIZATION NOTES

2. ALL SWALES THAT DO NOT HAVE FULLY ESTABLISHED VEGETATION SHALL BE EITHER LINED WITH TEMPORARY JUTE MATTING OR TEMPORARY STONE CHECK DAMS (APPROPRIATELY SPACED). STONE CHECK DAMS WILL BE MAINTAINED THROUGHOUT THE WINTER MONTHS. IF THE SWALES ARE TO BE MATTED WITH PERMANENT LINERS OR RIPRAP WITH ENGINEERING FABRIC, THIS SHALL BE COMPLETED PRIOR TO WINTER SHUTDOWN OR AS SOON AS THEY ARE PROPERLY GRADED AND SHAPED.

PRIOR TO OCT. 15TH ALL ROADWAY AND PARKING AREAS SHALL BE BROUGHT UP TO AND THROUGH THE BANK RUN GRAVEL APPLICATION. IF THESE AREAS' ELEVATIONS ARE PROPOSED TO REMAIN BELOW THE PROPOSED SUBGRADE ELEVATION, THE SUBGRADE MATERIAL SHALL BE COMPACTED. THIS WILL ALLOW THE SUBGRADE TO SHED RUNOFF AND WILL REDUCE ROADWAY

AFTER OCTOBER 15TH, THE END OF NEW HAMPSHIRE'S AVERAGE GROWING SEASON, NO

ONE ACRE OF UNSTABILIZED SOIL WITHOUT OBTAINING A WAIVER AND WINTER CONSTRUCTION

FOR PLANNING BOARD APPROVAL PURPOSES:

APPROVAL OF THIS PLAN IS CONTINGENT UPON COMPLETION OF ALL REQUIREMENTS OF SAID SITE REVIEW REGULATIONS, EXCEPTING ONLY MODIFICATIONS MADE IN WRITING BY THE BOARD AND ATTACHED METERS

E-102

THE SITE REVIEW REGULATIONS OF THE TOWN OBARRINGTON ARE A PART OF THIS PLAN, AND

SHEET 21 OF 31

E NEW HAW

KENNETH

**BERRY** 

No. 14243


LAND HAMBONI WINKLEY P BARRINGTC


ALL DISTURBED AREAS THAT DO NOT HAVE AT LEAST 85% VEGETATIVE COVERAGE PRIOR TO OCTOBER 15TH SHALL BE STABILIZED BY APPLYING MULCH AT A RATE OF 3-4 TONS PER ACRE. ALL SIDE SLOPES, STEEPER THAN 4:1, THAT ARE NOT DIRECTED TO SWALES OR DETENTION BASINS, SHALL BE LINED WITH BIODEGRADABLE 'JUTE MATTING' (EXCELSIOR'S CURLEX II OR EQUAL). ALL OTHER SLOPES SHALL BE MULCHED AND TACKED AT A RATE OF 3-4 TONS PER ACRE. THE APPLICATION OF MULCH AND/OR JUTE MATTING SHALL NOT OCCUR OVER EXISTING SNOW COVER. IF THE SITE IS ACTIVE AFTER OCTOBER 15TH, ANY SNOW THAT ACCUMULATES ON DISTURBED AREAS SHALL BE REMOVED. PRIOR TO SPRING THAW ALL AREAS WILL BE STABILIZED, AS DIRECTED ABOVE.


ROUGHLY CROWNED AND A 3" LAYER OF CRUSHED GRAVEL SHALL BE PLACED AND EROSION. THIS CRUSHED GRAVEL DOES NOT HAVE TO CONFORM TO NH DOT 304.3, BUT SHALL HAVE BETWEEN 15-25% PASSING THE #200 SIEVE AND THE LARGEST STONE SIZE SHALL BE 2". IF THE SITE IS ACTIVE AFTER OCTOBER 15TH, ANY ACCUMULATED SNOW SHALL BE REMOVED FROM ALL ROADWAY AND PARKING AREAS.

ADDITIONAL LOAM SHALL BE SPREAD ON SIDE SLOPES AND SWALES. THE STOCKPILES THAT WILL BE LEFT UNDISTURBED UNTIL SPRING SHALL BE SEEDED BY THIS DATE. AFTER OCTOBER 15TH, ANY NEW OR DISTURBED PILES SHALL BE MULCHED AT A RATE OF 3-4 TONS PER ACRE. ALL STOCKPILES THAT WILL REMAIN THROUGHOUT THE WINTER SHALL BE SURROUNDED RESERVES THE RIGHT TO REQUEST INCREASED RECB TO BE ROLLED EROSION CONTROL BLANKET (RECB) WITH SILT FENCING.

ENV-WQ 1505.06 COLD WEATHER SITE STABILIZATION (B)(1) LIMITS ARE OF EXPOSURE TO









D12 CONE GRATE NOT TO SCALE MUST BE HAALA INDUSTRIES INC. OR EQUAL. Cone Grates Top Mount

CG12TM Part No. CG12TM

Save Trees Top Mount Cone Grates are designed to mount on the top of round manhole inlet or outlet structures to keep debris from entering the storm water system. Top mount cone grates are easy to install and allow for at grade manhole installations but can be used in a variety of applications. Grates 96" and larger are made as a two piece, bolt together design. · Plate and bar hybrid design is both clean and cost effective . Made from 1/2" plate with 3/4" or 1" round bars depending on grate size Anti vortex plate can be added upon request

Hinged and lockable access doors can be added upon request

Galvanized steel construction. Can be made from aluminum or stainless

D13 48" MANHOLE ROUND EXTENDED BASE

NOT TO SCALE

D14

-ATTACH STAKES -NSERT STAKES INSIDE 1.) CONCRETE WASHOUT SHALL BE INSTALLED PRIOR TO ANY CONCRETE POURS. 2.) SIGNS SHALL BE INSTILLED TO CLEARLY INDICATE WHERE THE LOCATION OF THE WÁSHOUT AREA IS. 3.) CONTRACTOR IS IRRESPONSIBLE TO MAINTAIN AND REPLACE WASHOUT AREA AS NEEDED. 4.) RESIDUE SHALL BE REMOVED FROM THE SITE AND DISPOSED OF PROPERLY. 5.) DO NOT WASH CONCRETE TRUCKS OUT INTO DRAINAGE AREAS, SWALES, STREETS OR UNDISTURBED AREAS.

6.) WASHOUT AREA SHALL BE PLACED AWAY FROM DRAINAGE FEATURES AND OUTSIDE AND WETLAND BUFFERS. CONCRETE WASHOUT File: M:\Technical\Engineering Design\Anti-Floatation\ExtBase4ID.pdf NOT TO SCALE

D15 0 0 0 0 0 0 0 -STAKED STRAW BALE -HOSE CLAMP

> NOTES: 1.) ENSURE DISCHARGE POINT IS STABILIZED WITH VEGETATION OR PROPER EROSION AND SEDIMENT CONTROL PRACTICES.

2.) USE DIFFUSER NOZZLE OR LOW DISCHARGE RATE TO PREVENT SCOURING. 3.) TO BE PLACED AT AN UPLAND LOCATION THAT WILL ALLOW WATER TO DRAIN INTO THE GROUND.

4.) SIZE OF DE-WATERING AREA TO BE 10' X 10', ADJUST SIZE DEPENDING ON VÓLUME AND USE. 5.) ADDITIONAL BALES MAY BE USED TO INCREASE RETENTION AND FILTERING.

> DE-WATERING BASIN NOT TO SCALE

D16

## DESIGN CONSITERATIONS:

PERIMETER CONTROL NOT TO SCALE THE MAXIMUM LENGTH OF SLOPE ABOVE PERIMETER CONTROL IS 100 FEET.

THAN 5% (50% SLOPE MAX). MULCH BERM CAN BE USED WHEN THE UPGRADIENT DISTURBED SOIL IS 5% OR LESS. THE MAXIMUM CONTRIBUTING DRAINAGE AREA OF ONE-QUARTER ACRE PER 100-FEET OF

SILT FENCE OR SILT SOXX REQUIRED WHEN UPGRADIENT DISTURBED SOIL IS GREATER

PERIMETER CONTROL IS TO BE INSTALLED PRIOR TO EARTH MOVING ACTIVITIES, INCLUDING


### GRUBBING AND CLEARING. <u>NOTES</u>

1. DO NOT LAYOUT PERIMETER CONTROL ALONG SLOPING PROPERTY PERIMETER WITHOUT INSTALLING "J HOOKS" AT HIGH CONCENTRATION AREAS. RUNOFF WILL CONCENTRATE AND CAUSE FAILURES ALONG THE PERIMETER.

"J HOOKS" CAN BE USED TO HELP LIMIT THE CONCENTRATION OF RUNOFF AND PROVIDE MORE STABILITY TO THE PERIMETER.


SILT FENCE AND EROSION CONTROL MULCH BERM MAY BE USED INTERCHANGEABLY. IN SPECIFIED AREA, SILT FENCE MAY NOT BE SUBSTITUTED FOR FILTREXX SILT SOXX OR APPROVED ALTERNATIVE.

SEE HAMPSHIRE STORM WATER MANUAL: VOLUME 3, PAGE 99 FOR FURTHER DETAILS AND



Sheet: 1

Missing or invalid reference



 $\underline{CORRECT}$ 

<u>CORRECT</u>

LAND OF
HAMBONE LLC
WINKLEY POND ROA
BARRINGTON, N.H.

FOR PLANNING BOARD APPROVAL PURPOSES:

THE SITE REVIEW REGULATIONS OF THE TOWN OF BARRINGTON ARE A PART OF THIS PLAN, AND APPROVAL OF THIS PLAN IS CONTINGENT UPON COMPLETION OF ALL REQUIREMENTS OF SAID SITE REVIEW REGULATIONS, EXCEPTING ONLY MODIFICATIONS MADE IN WRITING BY THE BOARD AND ATTACHED HERETO.

IG TERM MAINTENANCE MANUAL PREPARED BY BERRY SURVEYING & ENGINEERING WHICH IS ON FILE AT THE TOWN OF BARRINGTON PLANNING DEPARTMENT, AND CAN BE FOUND AT THE OFFICE OF BERRY SURVEY ENGINEERING. (603) D-102

SHEET 25 OF 31

